

(1)

 \odot

 \odot

 \bigcirc

 \bigcirc

 \bigcirc

0

 \bigcirc

()

 \bigcirc

 \bigcirc

 \odot

0

0

0

0

 \odot

0

0

0

0

0

0

0

0

AGENDA FOR 17TH MEETING OF BUILDING & WORKS COMMITTEE JUNE 27, 2013



NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA-136119

AGENDA FOR 17TH MEETING OF BUILDING & WORKS COMMITTEE

VENUE

 (\cdot)

 (\cdot)

()

()

 \odot

0

0

0

0

0

0

BOARD ROOM

GOLDEN JUBLIEE ADMINSTRATIVE BUILDING

NATIONAL INSTITUTE OF TECHNOLOGY

KURUKSHETRA

DAY

THURSDAY

DATE

27.06.2013

TIME

11:30 AM

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA

CONTENTS

()

 $\left(\cdot \right)$

 $\left(\right)$

 \odot

 \bigcirc

 \bigcirc

 \bigcirc

ITEM NO.	DESCRIPTION	PAGES
17.1	To confirm the minutes of 16 th meeting of the Building & Works Committee held on 19.11.2012.	1-8
17.2	To Report the action taken on the minutes of the 16 th meeting of the Building & Works Committee held on 19.11.2012.	9-15
17.3	To consider & approve the Revised Cost Estimate for construction of Boundary wall (left out stretches) for a length of about 800 meter and gate (near UHBVN office) at NIT, Kurukshetra.	16-23
17.4	To consider & approve the Revised Cost Estimate for replacement of C.I./A.C. water supply lines with centrifugally Cast (Spun) Iron Pipes Class L.A. in the Residences, Hostels & Instructional Building at NIT, Kurukshetra.	24-33
17.5	To ratify the action taken by Chairman, B&WC to accord A/A and E/S for providing 40mm thick premix carpeting on various roads at NIT, Kurukshetra.	34-56
17.6	To consider & approve the Cost Estimate for provision of permanent & temporary Huts for security Guards at various locations in the Institute.	57-70
17.7	To consider and approve the Cost Estimate for the provision of Vitrified floor tiles in Chemistry Deptt., Room No. E-222, Class rooms and Labs. in Electrical Engg. Department.	71-76

CONSTITUTION OF BUILDING AND WORKS COMMITTEE

 \odot

 \bigcirc

 \odot

 \bigcirc

 \bigcirc

Ó

 \bigcirc

 \odot

 \bigcirc

1.	Prof. Anand Mohan	Chairman
	Director,	
	National Institute of Technology, Kurukshetra	
2.	Nominee of the Central Government	Member
	On the B & WC of the Institute,	
	(to be nominated by the MHRD)	
	Through	
	Sh. Rajesh Singh	
	Director (NITs),	
	Deptt. of Higher Education,	
	M.H.R.D., Shastri Bhawan,	
3.	New Delhi-110001 Nominee of the Board	
J.	Prof. S K Sharma	Member
	Professor, Mechanical Engg. Deptt.	in citizet.
	National Institute of Technology,	
	Kurukshetra	
4	Prof. V.K. Arora	Member
	Dean (Planning & Development)	,
	National Institute of Technology,	
5.	Kurukshetra Er. Iqbal Singh,	Member
J .	Executive Engineer (Civil),	Wellber
	CPWD, House No. 469, Sector-5,	
	Urban Estate, Karnal	
6.	Er. Surender Singh,	Member
	Deputy Director (General), P&S,	
	CPWD, Nirman Bhawan,	
7.	New Delhi	Special Invitor
7.	Prof. K.K. Singh Dean (Estate)	Special Invitee
	National Institute of Technology,	
	Kurukshetra	
8.	Prof. Ashwani Jain	Special Invitee
	Prof. in-charge (Estate & Construction),	
,	National Institute of Technology,	
0	Kurukshetra	Consider the site of
9.	Dr. Ashwani Kumar Prof- in- Charge (Elect. Mtc)	Special Invitee
	National Institute of Technology,	
	Kurukshetra	
10.	Er. A.L. Kamboj,	Special Invitee
	Executive Engineer (Construction cell)	•
	National Institute of Technology,	
	Kurukshetra	
11.	Er. S.N. Kaushik,	Special Invitee
	Assistant Engineer (Civil)	
	National Institute of Technology, Kurukshetra	
12.	Sh. G. R. Samanthray	Member-Secretary
	Registrar-in-Charge	
	National Institute of Technology,	
	Kurukshetra	

Item No.17.1 To confirm the minutes of 16th meeting of the Building & Works Committee held on 19.11.2012

The minutes of 16th meeting of Building & Works Committee held on 19.11.2012 were circulated amongst the members vide letter No.NIT/16th BWC/8603 dated 19.12.2012. No comments were received from any member. The minutes are enclosed as Annexure- 1 from pages 01 to 08.

The minutes may be confirmed.

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA-136119

Minutes of the 16th meeting of the Building & Works Committee, National Institute of Technology, Kurukshetra held on 19th November, 2012 at 11.30 AM in the Board Room of Golden Jubilee Administrative Building of the Institute.

The following were present:

 $(\hat{a}^{(i)})$

 (\cdot)

1.	Prof. Anand Mohan	Chairman
	Director,	
	National Institute of Technology	
	Kurukshetra	

- 2. Prof. V.K. Arora Member
 Dean (Planning & Development)
 National Institute of Technology,
 Kurukshetra
- 3. Er. Surendar Singh Member Superintending Engineer (Elect.), Chandigarh Electrical Central Circle, CPWD, Chandigarh.
- 4. Er. Iqbal Singh Member Executive Engineering (Civil)
 Karnal Central Division, CPWD,
 Karnal
- 5. Prof. K.K. Singh Special Invitee Dean (Estate),
 National Institute of Technology,
 Kurukshetra
- 7. Prof. Ashwani Jain Special Invitee Prof. In-charge (Estate & Construction), National Institute of Technology, Kurukshetra.
- 8. Dr. Ashwani Kumar Special Invitee Prof. In-charge (Elect. Mtc.),
 National Institute of Technology,
 Kurukshetra.

9. Er. A.L. Kamboj
Executive Engineer (Construction Cell),
National Institute of Technology,
Kurukshetra.

Special Invitee

Er. S.N. Kaushik
 Asstt. Engineer (Civil)
 National Institute of Technology,
 Kurukshetra.

 (\cdot)

0

 \circ

 \odot

Special Invitee

Sh. G. R. Samantaray
 Registrar In-charge
 National Institute of Technology,
 Kurukshetra.

Member-Secretary

The nominee of the MHRD could not attend the meeting.

Before the start of the deliberations, the Hon'ble Director and Chairman, Building & Works Committee welcomed all the members present in the meeting. Chairman, B&WC extended warm welcome to new members Er. Surender Singh and Er. Iqbal Singh from CPWD and expressed that with their vast experience they shall make meaningful contribution to the Committee. He also placed on record his appreciation for the outgoing members Er. Niranjan Singh and Er. Vimal Kumar.

The Building & Works Committee took the following decisions:

16.1 To confirm the minutes of 15th meeting of the Building & Works Committee held on 19.12.2011.

The minutes of 15th meeting of Building & Works Committee held on 19.12.2011 as circulated amongst the members vide letter No. NIT/15th BWC/324 dated 16.01.2012 were confirmed.

16.2 To report the action taken on the minutes of the 15th meeting of the Building & Works Committee held on 19.12.2011.

The Building & Works Committee noted the action taken on the minutes of the 15th meeting of the Building & Works Committee held on 19.12.2011.

The members observed that the action taken on many agenda items of various construction works in the minutes of the 15th meeting of the Building & Works Committee held on 19.12.2011 is written as "the work likely to be allotted to CPWD", and the works should already have been allotted since the meeting was held one year ago. Dean Estate explained that there were procedural delay in allotment of works and also the MoU signed with the CPWD is being updated incorporating clauses for timely completion of works. The matter was discussed in detail and it was observed that the delay in allocation of works is on part of the institute and

_ 7

there is need to find out ways to minimize delays in allotment of works with improvement in laid down procedure, if required. The Building & Works Committee was of the view that the delay in allotment of works should be avoided in future.

16.3 To consider & Approve the Revised Cost Estimate for construction of Administrative Block at NIT, Kurukshetra.

()

()

 \bigcirc

 \bigcirc

 \bigcirc

()

()

0

 \bigcirc

 \bigcirc

 \bigcirc

 \bigcirc

()

 \mathbf{O}

The Building & Works Committee approved the revised cost estimate of Rs. 855.34 lacs for construction of New Administrative Block. The increase in the revised estimated cost is due to:

- 1. increase in plinth area of the Administrative Building from 3925 sqm. to 4552 sqm. This is due to the reason that CPWD executes works on plinth area basis whereas Institute Architect/Consultant has worked out carpet area instead of plinth area as per architectural drawings.
- 2. increase in weight of the trusses due to revision of structural drawings of trusses, providing of "arm strong & aluminum sheet" type false ceiling and earthen pivot tiles on floor, and additional provisions of S.I.T.C. of 500 kVA outdoor type Sub-Station equipment, hot & cold cassette type Air Conditioners, S.I.T.C. of 320 kVA D.G. Power Set etc. executed during construction.
- 16.4 To consider & approve the revised cost estimate for Providing & Installation of Electrical Sub-Station HT/LT Distribution including Street Lightening & Feeder Pillar etc. in Non-Residential area at NIT, Kurukshetra.

The Building & Works Committee approved the revised cost estimate of Rs. 724.90 lacs for Providing & Installation of Electrical Sub-Station HT/LT Distribution including Street Lightening & Feeder Pillar etc. in Non-Residential area. The increase in the revised estimated cost is due to:

- 1. Increased feeder pillars, increase in load of the various buildings, rating & capacity of cable and switch gears.
- 2. Additional works like providing HT supply to Mega Boys Hostel & Administrative Block, providing HT service/Bulk supply connection from 33 kVA Sub-Station, UHBVN to metering room near main gate on Kirmich Road executed during construction.



16.5 To consider & approve the Revised Cost Estimate for construction of Convocation Hall (3000 capacity) at NIT, Kurukshetra.

 (\cdot)

()

 \bigcirc

 \bigcirc

 \bigcirc

 \bigcirc

 \bigcirc

0

 \mathbf{O}

0

 \bigcirc

The item was approved in the 8th meeting of B & WC vide Agenda Item No.8.9 held on dated 28.05.2007 for an amount of Rs.550.00 lacs. The work could not be under-taken due to other priority works by the Institute. Chief Engineer, CPWD has submitted a revised cost estimate for the work for an amount of Rs. 6800.00 lacs. Increase in cost is due to cost escalation during the period, and increase in plinth area to cater to increased strength of students and on account of additional facilities provided in revised cost estimate.

The Building & Works Committee approved the revised cost estimate of Rs. 6800.00 lacs for construction of Convocation Hall (3000 capacity).

16.6 To consider & approve the Revised Cost Estimate for construction of Community Hall at NIT, Kurukshetra.

The work was approved in the 1st meeting of B & WC vide agenda item No.1.9 held on 08.11.2002 for an amount of Rs.64.15 lacs. The work could not be under-taken due to other priority works by the Institute. Chief Engineer, CPWD has submitted a revised cost estimate for the above work for an amount of Rs. 715.32 lacs. Increase in cost is due to cost escalation during the period, and increase in plinth area to cater to increased strength of students and on account of additional facilities provided in revised cost estimate.

The B&WC was of the view that provision of CCTV surveillance should also be made in the building. The Building & Works Committee authorized Chairman, B & WC for approval of the revised cost estimate resubmitted by CPWD for the construction of Community Hall.

16.7 To consider & approve the Revised Cost Estimate for construction of Gymnasium/Badminton Hall at NIT, Kurukshetra.

The work was approved in the 6th meeting of B & WC vide agenda item No.6.11 held on 24.04.2006 for an amount of Rs.40.02 lacs. The work could not be under-taken due to other priority works by the Institute. Chief Engineer, CPWD has submitted a revised cost estimate for the above work for an amount of Rs. 532.88 lacs. Increase in cost is due to cost escalation during the period, and increase in plinth area to cater to increased strength of students and on account of additional facilities provided in revised cost estimate.

The Building & Works Committee approved the revised cost estimate of Rs.532.88 lacs for construction of Gymnasium/Badminton Hall at NIT, Kurukshetra.

Cosh.

16.8 To consider & approve the Cost Estimate for Provision of Aviation Light & Lightening conductor in the Mega Boys Hostel (1000 capacity) at NIT, Kurukshetra.

The Building & Works Committee approved the Cost Estimate of Rs.22.55 lacs for provision of Aviation Light & Lightening conductor in the Mega Boys Hostel (1000 capacity) at NIT, Kurukshetra.

16.9 To consider & approve the Cost Estimate for construction of underground static water tank of 1.5 lacs liter capacity for fire-fighting purpose in Mega Boys hostel at NIT, Kurukshetra.

 $(\dot{})$

ુ)

()

()

()

 \bigcirc

()

()

 \bigcirc

 \odot

 \bigcirc

 \bigcirc

 \odot

0

0

0

0

0

The Superintending Engineer (Electrical) CPWD explained during the discussion that there is no necessity of constructing underground static water tank of 1.5 lacs litre capacity as per National Building Code (NBC) for fire-fighting purpose in the Mega Boys Hostel (1000 capacity) at NIT, Kurukshetra. Therefore, specific observation should be taken for requirement of underground water tank from fire department of Kurukshetra as there could be some local administration level safety standards. Further, it was desired that after seeking clarification in the matter, the CPWD may be consulted and in case of differing observation and if required, revised cost estimate be submitted for approval of the Chairman B&WC for execution of the work. The same be reported in next B&WC meeting.

16.10 To consider & approve the Cost Estimate for replacement of existing LT Panels with MCCB's/MCB's in the Institute at NIT, Kurukshetra.

The Building & Works Committee approved the Cost Estimate of Rs. 43.62 lacs for replacement of existing LT Panels with MCCB's/MCB's in the all Institutional buildings & hostels.

16.11 To consider and approve the Cost Estimate for Replacement of existing Electrical wirings in instructional building at NIT, Kurukshetra.

Superintending Engineer, CPWD has submitted the following cost estimates.

- (i) Replacement/rewiring of Al Wiring with copper wiring in Electrical Engineering Department for an amount of Rs. 1,42,72,401/-.
- (ii) Replacement/rewiring of Al Wiring with copper wiring in old Admn. Block for an amount of Rs. 1,40,22,008/-
- (iii) Replacement/rewiring of Al Wiring with copper wiring in Examination Cell, Mechanical Engineering Department & Civil Engineering Department for an amount of Rs. 1,10,17,292/-

(iv) Replacement/rewiring of Al Wiring with copper wiring in Electronics & Communication, CCN Department & Exam Hall for an amount of Rs. 1,62,75,545/-

The Building & Works Committee approved the cost estimate for the above cited works for an amount of Rs. 142.72, 140.22, 110.17 and 162.76 lacs respectively.

Further, it was resolved that an institute level survey be done to assess requirement of replacement of electrical wiring in left out portion of instructional buildings (library etc.), and hostels (both boys and girls) and cost estimates be placed before Chairman B&WC who was authorized for approval of the cost estimate.

10.12 To consider and approve the Cost Estimate for Provision of staircase in BA, BB, BC, CA, CB & CC Type residential houses in campus to facilitate the maintenance works at roof top at NIT, Kurukshetra.

 \odot

0

0

0

0

 \mathbf{O}

0

0

 \circ

 \bigcirc

 \odot

The Building & Works Committee resolved that the above agenda item be suitably revised to provide cost estimate for double storey buildings only. The agenda for the same be placed in the next B&WC meeting for consideration.

16.13 To consider and approve the Cost Estimate for Extension of existing connecting corridor upto MBA/ MCA and LHC-Block in the Instructional Buildings at NIT, Kurukshetra.

The Building & Works Committee deferred the Cost Estimate for extension of existing connecting corridor up to MBA/MCA and LHC-Block at the cost of Rs. 29.26 lacs and desired that the agenda item be suitably revised and placed in the next B&WC meeting for consideration.

16.14 To consider & approve the Cost Estimate for Provision of DG power backup at various locations in the Institute covering instructional buildings and related facilities at NIT, Kurukshetra.

The Building & Works Committee approved the Cost Estimate of Rs. 241.83 lacs for provision of DG power backup at various locations in the Institute covering instructional building and related facilities at NIT, Kurukshetra.

16.15 To consider and approve the cost estimate for Provision of DG power backup in boys & girls hostels at NIT, Kurukshetra.

The Building & Works Committee approved the cost estimate of Rs. 230.44 and 89.74 lacs respectively for providing of DG power backup in boys & girls hostels at NIT, Kurukshetra.

. \$1X4X.A.

6.16 To consider & approve the Cost Estimate for covering of Newly Constructed Graded seating arrangement for 2000 persons in Open Air Theatre at NIT, Kurukshetra.

The Building & Works Committee approved the Cost Estimate of Rs 305.60 lacs for covering of Newly Constructed Graded seating arrangement for 2000 persons in Open Air Theatre at NIT, Kurukshetra.

16.17 To consider & approve the Cost Estimate for Provision of lifts for persons with disabilities (PwD) at various locations in the Institute.

The Building & Works Committee approved the Cost Estimate of Rs. 262.87 lacs for Provision of lifts for persons with disabilities (PwD) at various locations in the Institute.

Further, it was resolved that an agenda item be brought in the next B&WC meeting for consideration for the provision of lifts/ramps/hydraulic platform in left out areas of the instructional buildings, guest house and hostels etc.

16.18 To consider & approve the Cost Estimate for Widening & strengthening of existing roads at NIT, Kurukshetra.

The Building & Works Committee deferred the above agenda item for revision of cost estimate so as to include the expenditure for shifting of electric poles to the central verge of roads.

16.19 To consider & approve the cost estimate for Construction of multistorey building for four schools for PG Study & Research at NIT, Kurukshetra.

The Building & Works Committee resolved that the above agenda item be deferred till the next meeting of B&WC so as to place a revised cost estimate which excludes provision of basement.

It was also resolved that the next meeting of B&WC be held in first fortnight of February, 2013.

The meeting ended with a vote of thanks to the Chair.

Registrar(Incharge) & Member-Secretary Building & Works Committee, NIT, Kurukshetra

Authenticated

 \bigcirc

 \bigcirc

 \odot

0

Director, NITK & Chairman, Un-Building & Works Committee, NIT. Kurukshetra Item No. 17.2 To report the action taken on the minutes of the 16th meeting of the Building & Works Committee held on 19.11.2012.

The action taken on the minutes of the 16th meeting of the Building

& Works Committee held on 19.11.2012 is enclosed from pages 09 to 15.

 \bigcirc

()

0

 \bigcirc

0

0

0

0

 \bigcirc

0

0

0

To report the action taken on the minutes of the 16th meeting of the Building & Works Committee held on 19.11.2012.

 $(a_{i_1}^{-1})$

()

()

0

 \odot

0

 \bigcirc

()

(3)

0

0

0

0

0

0

(3)

 \bigcirc

()

 \odot

0

0

0

 \odot

Item No.	Subject Decision taken		Action taken
16.1	To confirm the minutes of 15 th meeting of the Building & Works Committee held on 19.12.2011	Committee confirmed the minutes of 15 th meeting of the Building & Works Committee held on 19.12.2011.	No further action is required.
16.2	To report the action taken on the minutes of the 15 th meeting of the Building & Works Committee held on 19.12.2011.	The Building & Works Committee noted the action taken on the minutes of the 15 th meeting of the Building & Works Committee held on 19.12.2011.	The works approved in 15 th meeting of B&WC have been allotted to CPWD
		The members observed that the action taken on many agenda items of various construction works in the minutes of the 15th meeting of the Building & Works Committee held on 19.12.2011 is written as "the work likely to be allotted to CPWD", and the works should already have been allotted since the meeting was held one year ago. Dean Estate explained that there were procedural delay in allotment of works and also the MoU signed with the CPWD is being updated incorporating clauses for timely completion of works. The matter was discussed in detail and it was observed that the delay in allocation of works is on part of the institute and there is need to find out ways to minimize delays in allotment of works with improvement in laid down procedure, if required. The Building & Works Committee was of the view that the delay in allotment of works should be avoided in future.	
16.3	To consider & Approve the Revised Cost Estimate for construction of Administrative Block at NIT, Kurukshetra.	The Building & Works Committee approved the revised cost estimate of Rs. 855.34 lacs for construction of New Administrative Block. The increase in the revised estimated cost is due to: 1. increase in plinth area of the Administrative Building from 3925 sqm. to 4552 sqm. This is	Finance Committee & Board of Governors.

		due to the reason that CPWD executes works on plinth area basis whereas Institute Architect/Consultant has worked out carpet area instead of plinth area as per architectural drawings. 2. increase in weight of the trusses due to revision of structural drawings of trusses, providing of "arm strong & aluminum sheet" type false ceiling and earthen pivot tiles on floor, and additional provisions	
		of S.I.T.C. of 500 kVA outdoor type Sub-Station equipment, hot & cold cassette type Air Conditioners, S.I.T.C. of 320 kVA D.G. Power Set etc. executed during construction.	
16.4	To consider & approve the revised cost estimate for Providing & Installation of Electrical Sub-Station HT/LT Distribution including Street Lightening & Feeder Pillar etc. in Non-Residential area at NIT, Kurukshetra.	The Building & Works Committee approved the revised cost estimate of Rs. 724.90 lacs for Providing & Installation of Electrical Sub-Station HT/LT Distribution including Street Lightening & Feeder Pillar etc. in Non-Residential area. The increase in the revised estimated cost is due to:	Approval pending from Finance Committee & Board of Governors
		Increased feeder pillars, increase in load of the various buildings, rating & capacity of cable and switch gears.	
·		2.Additional works like providing HT supply to Mega Boys Hostel & Administrative Block, providing HT service/Bulk supply connection from 33 kVA SubStation, UHBVN to metering room near main gate on Kirmich Road executed during construction.	
16.5	To consider & approve the Revised Cost Estimate for construction of Convocation Hall (3000 capacity) at NIT, Kurukshetra.	The item was approved in the 8 th meeting of B & WC vide Agenda Item No.8.9 held on dated 28.05.2007 for an amount of Rs.550.00 lacs. The work could not be under-taken due to other priority works by the Institute. Chief Engineer, CPWD has submitted a revised cost Approval pending from Finance	Approval pending from Finance Committee & Board of Governors

: :)

(

()

 \bigcirc

 \bigcirc

()

()

 \odot

 \bigcirc

O

		Committee & Board of Governors estimate for the work for an amo Approval pending from Finance Committee & Board of Governors unt of Rs. 6800.00 lacs. Increase in cost is due to cost escalation during the period, and increase in plinth area to cater to increased strength of students and on account of additional facilities provided in revised cost estimate.	
		The Building & Works Committee approved the revised cost estimate of Rs. 6800.00 lacs for construction of Convocation Hall (3000 capacity).	
16.6	To consider & approve the Revised Cost Estimate for construction of Community Hall at NIT, Kurukshetra.	The work was approved in the 1 st meeting of B & WC vide agenda item No.1.9 held on 08.11.2002 for an amount of Rs.64.15 lacs. The work could not be under-taken due to other priority works by the Institute. Chief Engineer, CPWD has submitted a revised cost estimate for the above work for an amount of Rs. 715.32 lacs. Increase in cost is due to cost escalation during the period, and increased in plinth area to cater to increased strength of students and on account of additional facilities provided in revised cost estimate.	Approval pending from Finance Committee & Board of Governors
	·	The B&WC was of the view that provision of CCTV surveillance should also be made in the building. The Building & Works Committee authorized Chairman, B & WC for approval of the revised cost estimate resubmitted by CPWD for the construction of Community Hall.	
16.7	To consider & approve the Revised Cost Estimate for constructionof Gymnasium Hall at NIT, Kurukshetra.	The work was approved in the 6 th meeting of B & WC vide agenda item No.6.11 held on 24.04.2006 for an amount of Rs.40.02 lacs. The work could not be under-taken due to other priority works by the Institute. Chief Engineer, CPWD has	Approval pending from Finance Committee & Board of Governors

Ð

()

 \bigcirc

 \bigcirc

()

 \odot

()

 \odot

()

 \bigcirc

		submitted a revised cost	
		estimate for the above work for	
		an amount of Rs. 532.88 lacs.	
		Increase in cost is due to cost	
		escalation during the period, and	
		increase in plinth area to cater to	
		,	
		increased strength of students	
		and on account of additional	.
		facilities provided in revised cost	
		estimate	
		The Building & Works	
ĺ	· .	Committee approved the revised	
		cost estimate of Rs.532.88 lacs	
		for construction of Gymnasium/	
		Badminton Hall at NIT,	
		Kurukshetra.	
16.8	To consider & approve the	The Building & Works	Approval pending from
3.0	Cost Estimate for Provision	Committee approved the Cost	., .
		Estimate of Rs.22.55 lacs for	
	of Aviation Light &		Board of Governors
	Lightening conductor in the	provision of Aviation Light &	·
	Mega Boys Hostel (1000	Lightening conductor in the	
	capacity) at NIT,	Mega Boys Hostel (1000	
	Kurukshetra.	capacity) at NIT, Kurukshetra	
16.9	To consider & approve the	The Superintending Engineer	
	Cost Estimate for	(Electrical) CPWD explained	Finance Committee &
	construction of	during the discussion that there	Board of Governors
	underground static water	is no necessity of constructing	
	tank of 1.5 lakh liter	underground static water tank of	
	capacity for fire-fighting	1.5 lacs litre capacity as per	
	purpose in Mega Boys	National Building Code (NBC)	
	hostel at NIT, Kurukshetra.	for fire-fighting purpose in the	
	note: at titt, ttaranenetia.	Mega Boys Hostel (1000	
		capacity) at NIT, Kurukshetra	
		Therefore, specific observation	
		should be taken for requirement	
		of underground water tank from	
		fire department of Kurukshetra	
		as there could be some local	
		administration level safety	
		standards. Further, it was	
		desired that after seeking	
		clarification in the matter, the	
		CPWD may be consulted and in	
		case of differing observation and	
		if required, revised cost estimate	
		be submitted for approval of the	
		Chairman B&WC for execution	
		· ·	
		of the work. The same be	
	To consider 0 "	reported in next B&WC meeting.	A
	To consider & approve the	The Building & Works	Approval pending from
6.10		Committee approved the Cost	Finance Committee &
6.10	Cost Estimate for		
6.10	replacement of existing LT	Estimate of Rs. 43.62 lacs for	Board of Governors
6.10			Board of Governors
16.10	replacement of existing LT		Board of Governors
16.10	replacement of existing LT Panels with MCB's in the	replacement of existing LT	Board of Governors

: (1)

(*)

()

 \bigcirc

()

 \bigcirc

 \bigcirc

()

 \bigcirc

	To consider and approve the Cost Estimate for Replacement of existing Electrical wirings in instructional building at NIT, Kurukshetra.	CPWD has submitted the following cost estimates. i) Replacement/rewiring of Al Wiring with copper wiring in Electrical Engineering Department for an amount of Rs. 1,42,72,401/ ii) Replacement/rewiring of Al Wiring with copper wiring in old Admn. Block for an amount of Rs. 1,40,22,008/-Replacement/rewiring of Al Wiring with copper wiring in Examination Cell, Mechanical Engineering Department & Civil Engineering Department for an amount of Rs. 1,10,17,292/-iii) Replacement/rewiring of Al Wiring with copper wiring in Electronics & Communication, CCN Department & Exam Hall for an amount of Rs. 1,62,75,545/- The Building & Works Committee approved the cost estimate for the above cited works for an amount of Rs. 142.72, 140.22, 110.17 and 162.76 lacs respectively. Further, it was resolved that an institute level survey be done to	Approval pending from Finance Committee & Board of Governors
		assess requirement of replacement of electrical wiring in left out portion of instructional buildings (library etc.), and hostels (both boys and girls) and cost estimates be placed before Chairman B&WC who was authorized for approval of the cost estimate.	•
16.12	To consider and approve the Cost Estimate for Provision of staircase in BA, BB, BC, CA, CB & CC Type residential houses in campus to facilitate the maintenance works at roof top at NIT, Kurukshetra.	The Building & Works Committee resolved that the above agenda item be suitably revised to provide cost estimate for double storey buildings only. The agenda for the same be placed in the next B&WC meeting for consideration	Approval pending from Finance Committee & Board of Governors
16.13	To consider and approve the Cost Estimate for Extension of existing	The Building & Works Committee deferred the Cost Estimate for extension of existing connecting corridor up	Approval pending from Finance Committee & Board of Governors

<u>(</u>)

 $(\hat{\epsilon}_j)$

 $\dot{\odot}$

 \bigcirc

()

 \bigcirc

 \bigcirc

	in t Building Kuruksh		the cost of Rs. 29.26 lacs and desired that the agenda item be suitably revised and placed in the next B&WC meeting for consideration	
16	Cost Es of DG various Institute instructi	onal buildings and facilities at NIT,	The Building & Works Committee approved the Cost Estimate of Rs. 241.83 lacs for provision of DG power backup at various locations in the Institute covering instructional building and related facilities at NIT, Kurukshetra	Approval pending from Finance Committee & Board of Governors
16	the co	sider and approve ost estimate for on of DG power in boys & girls at NIT, netra.	The Building & Works Committee approved the cost estimate of Rs. 230.44 and 89.74 lacs respectively for providing of DG power backup in boys & girls hostels at NIT, Kurukshetra.	Approval pending from Finance Committee & Board of Governors
16	Cost Es of Ne Graded	ement for 2000 s in Open Air e at NIT,	The Building & Works Committee approved the Cost Estimate of Rs. 305.60 lacs for covering of Newly Constructed Graded seating arrangement for 2000 persons in Open Air Theatre at NIT, Kurukshetra.	Approval pending from Finance Committee & Board of Governors
	Cost Es of lifts disabilit various Institute	locations in the	The Building & Works Committee approved the Cost Estimate of Rs. 262.87 lacs for Provision of lifts for persons with disabilities (PwD) at various locations in the Institute. Further, it was resolved that an agenda item be brought in the next B&WC meeting for consideration for the provision of lifts/ramps/hydraulic platform in left out areas of the instructional buildings, guest house and hostels etc.	Finance Committee &
	Cost Es & stren roads a	sider & approve the stimate for Widening gthening of existing t NIT, Kurukshetra.	The Building & Works Committee deferred the above agenda item for revision of cost estimate so as to include the expenditure for shifting of electric poles to the central verge of roads.	Approval pending from Finance Committee & Board of Governors
16	cost Constru building PG Stu	sider & approve the estimate for ction of multi-storey for four schools for ldy & Research at rukshetra.	The Building & Works Committee resolved that the above agenda item be deferred till the next meeting of B&WC so as to place a revised cost estimate which excludes provision of basement.	Approval pending from Finance Committee & Board of Governors

()

 (\cdot)

 \bigcirc

 \bigcirc

(1)

 \bigcirc

 \odot

()

Item No. 17.3 To consider & approve the Revised Cost Estimate for construction of Boundary wall (left out stretches) for a length of about 800 meter and gate (near UHBVN office) at NIT, Kurukshetra.

The above mentioned work was placed in the 15th Building & Works Committee meeting held on 19.12.2011 vide Item No. 15.14. The Building & Works Committee advised to adopt DSR for revised Cost estimate instead of HSR. The Building & Works Committee approved the rough cost estimate for construction of Boundary Wall (left out stretches) for a length of about 800 mtr. and Gate (near UHBVN office) at the cost of Rs. 48.25 lacs on DSR basis. The work was allotted to CPWD vide letter No. CC/21/98 dated 07-01-2013 with A/A & E/S for Rs. 48.25 lacs and necessary funds were transferred to CPWD for commencement of work. Now, CPWD has submitted the revised cost estimate amounting to Rs. 84.276 lacs for A/A & E/S due to increase in cost index & actual provisions at the site.

 (\cdot)

()

()

The B & WC may consider and approve the revised cost estimate for the above cited work for an amount of Rs. 84.276 lacs.

15.12 To consider and approve the Rough Cost Estimate for Construction of 300 seater Multi-Purpose Boys Hostel including 100 suites for foreign students, research scholars and married PG students. (Multi-Storeyed framed structure Ground Floor + 5) at NIT, Kurukshetra.

 \bigcirc

 \bigcirc

 \bigcirc

()

()

()

 \odot

 \odot

 \circ

()

 \odot

 \bigcirc

The Building & Works Committee approved the Rough Cost Estimate for construction of 300 seater Multi-Purpose Boys Hostel including 100 suites for foreign students, research scholars and married PG students. (Multi-storied framed structure Ground Floor + 5) at a cost of Rs. 35.96 crores including additional 5% for the provisions of green building i.e. provision of solar water heating system, solar lighting system etc.

15.13 To consider and approve the Rough Cost Estimate for Construction of 3 Storey bearer barrack comprising of 2 blocks to accommodate 96 bearers at NIT, Kurukshetra.

The Building & Works Committee approved the Rough Cost Estimate for Construction of 3 Storey bearer barrack comprising of 2 blocks to accommodate 96 bearers at a cost of Rs. 2.45 crores.

15.14 To consider & approve the Rough Cost Estimate for construction of Boundary Wall (left out stretches) for a length of about 800 mtr. and Gate (near UHBVN office) at NIT, Kurukshetra.

The Building & Works Committee advised to adopt DSR for revised cost estimate instead of HSR.

The Building & Works Committee approved the Rough Cost Estimate for construction of Boundary Wall (left out stretches) for a length of about 800 mtr. and Gate (near UHBVN office) at the cost of Rs. 48.25 lacs on DSR basis (Annexure -4).

15.15 To consider and approve the Rough cost estimate providing permanent fencing along the lawns & gardens of the Institute with revolving entry gates including CC pathways at NIT, Kurukshetra.

The Building & Works Committee advised to adopt DSR for revised cost estimate instead of HSR.

Detailed Estimate

Name of Work:- Construction of boundary wall (left out stretches) for a length of about 800 metre and gate (near UHBVN Office) at NIT, Kurukshetra.

	UHBVN Office) at NIT, Kurukshetra.					
	Description	Qty	Unit	Rate	Amount	DSR No.
1.	EARTH WORK					2•
	Earth work in excavation by mechanical means (Hydraulic					
	Excavator)/ manual means in foundation trenches or drains					
1	(not exceeding 1.5 m in width or 10 sqm on plan) including dressing of sides and ramming of bottoms, lift upto 1.5 m,					
	including getting out the excavated soil and disposal of surplus					
1 .	excavated soil as directed, within a lead of 50 m.					
						2.8
		960.00	cum	130.80	125568.00	2.8.1
1.2	Filling available excavated earth (excluding rock) in trenches,					
	plinth, sides of foundations etc. in layers not exceeding 20cm					
'	in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m.					
	watering, lead up to 50 m and int upto 1.5 m.	640.00	cum	83.80	53632.00	2.25
	Sub-Total	010.00	Octivi	00.00	179200.00	
2	CONCRETE WORK					4
2.1	Providing and laying in position cement concrete of specified					
	grade excluding the cost of centring and shuttering - All work					
	upto plinth level :					4.1
2.1.1	1:5:10 (1 cement : 5 coarse sand : 10 graded stone aggregate					
	40 mm nominal size)	80.00	cum	3357.40		
	Sub-Total .				268592.00	
3.1	REINFORCED CEMENT CONCRETE Providing and laying in position specified grade of reinforced					5
3.1	cement concrete excluding the cost of centring, shuttering,					•
	finishing and reinforcement - All work upto plinth level :					
						5.1
3 1.1	1:11/2:3 (1 cement : 11/2 coarse sand : 3 yraded stone					
	aggregate 20 mm nominal size)	233.00	cum	5094.88	1187100.0	0 51.2
3.2	Reinforced cement concrete work in walls (any thickness), including attached pilasters, buttresses, plinth and string					
	courses, fillets, columns, pillars, piers, abutments, posts and					
	struts etc. upto floor five level excluding cost of centring,					
	shuttering, finishing and reinforcement :					5.2
3.2.1	1:11/2:3 (1 cement : 11/2 coarse sand : 3 graded stone			,		
	aggregate 20 mm nominal size)	249.00	cum	5735.7	5 1428202.0	00 5.2.2
3.3	Centring and shuttering including strutting, propping etc. and					
	removal of form for :					5.9
3.3.1	Foundations, footings, bases of columns, etc. for mass	240.00	6.6022	166.90	0 40056.0	00 5.9.1
3.3.2	concrete. Walls (any thickness) including attached pilasters, buttresses,	240.00	sqm	100.90	40050.0	3.3.1
0.5.2	plinth and string courses etc.	4800.00	sqm	285.1	5 1368720.0	00 5.9.2
3.4	Steel reinforcement for R.C.C. work including straightening,					
	cutting, bending, placing in position and binding all complete					•
	upto plinth level.					5.22
3.4.1	•	20970.00	kg	62.25	1305383.	00 5.22.0
3.5	Steel reinforcement for R.C.C. work including straightening,					•
	cutting, bending, placing in position and binding all complete					5.22 <i>F</i>
3.5.1	above plinth level. Thermo-Mechanically Treated bars.	22410.00	kg	62.25	5 . 1395023.	
3.5.1	Sub-Total	22510.00	9	02.2	6724484.	

0

0

, [SLNo	Description	Qty	Unit	Rate	Amount	DSR No.
(\cdot)	4	STEEL WORK					• 10
`	4.1	Steel work welded in built up sections/ framed work including					
\bigcirc		cutting, hoisting, fixing in position and applying a priming coat					
- 1		of approved steel primer using structural steel etc. as required.					
्र		In the Part Control of the Control o					10.25
	4.1.1	In gratings, frames, guard bar, ladder, railings, brackets, gates	100.00	les.	77.00	24400.00	40.05.0
\bigcirc		and similar works. Sub-Total	400.00	kg	77.90	31160.00 31160.00	10.25.2
	5	DISMANTLING & DEMOLISHING				31100.00	15
\bigcirc	5.1	Demolishing cement concrete manually/ by mechanical means					10
<i>(</i> '`)	0.1	including disposal of material within 50 metres lead as per					
\bigcirc		direction of Engineer-in-charge.					15.2
(C)	5.1.1	Nominal concrete 1:3:6 or richer mix (i/c equivalent design					
\odot		mix).	72.00	cum	671.05	48316.00	15.2.1
\bigcirc		Sub-Total				48316.00	

()

 \bigcirc

()

() ()

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA -136 119

No. CCI Dyag

Dated: $\frac{\partial \mathcal{D}}{\partial \mathcal{X}} = \frac{\partial \mathcal{D}}{\partial \mathcal{X}}$

The Executive Engineer (Civil) Central Public Works Department Karnal Central Division 448, Subhash Colony Karnal

Subject:-

Administrative approval & Expenditure sanction for the Construction of Boundary Wall (left out stretches) for a length of about 800 mtr. and Gate (near UHBVN office) at NIT, Kurukshetra.

Reference: MoU dated 20.12.2012 & approval of the Hon'ble Director on dated. 04-01-2013.

The administrative approval and expenditure sanction is hereby conveyed for the execution of the following work with the estimated amount as under:

Sr.	. Name of Work	Amount REC
No.		(Rs. In Lacs)
1	Construction of Boundary Wall (left out stretches)	Rs. 48.25
	for a length of about 800 mtr. and Gate (near	(Rs.Forty Eight Point
	UHBVN office) at NIT, Kurukshetra.	Twenty Five Lacs Only)

Dean (Estate) For Director

Copy to:

0

 \bigcirc

0

 \bigcirc

1. SS to Director for the kind information of the Hon'ble Director.

2. Chief Engineer (NZ-I), Chandigarh CPWD, Kondriya Sadan, Sector-9, CPWD, Chandigarh.

3. SE (Elect.) Chandigarh Central Electrical Circle, Kendriya Sadan, Sector 9-A, CPWD, Chandigarh.

4. SE (Civil) Chandigarh Central Circle, Kendriya Sadan, Sector-9-A, CPWD, Chandigarh.

5. Executive Engineer (Elect.), Central Public Works Department, Karnal Central Electrical Division, 22-A Indira Colony, Karnal-132021

6. Registrar

Prof. I/C (E & C)

8. Prof. I/C (EM)

9. DR (Acs)

10. Executive Engineer, Construction Cell

11. A.E. (Civil)

12. J.E. (Elect.)

13. J.E. (Civil)

Datal. 19/3/13

भारत सरकार

केन्द्रीय लोक निर्माण विभाग GA A

कार्यालय अधीक्षण अभियंता, चण्डीगढ केन्द्रीय परिमण्डल, के.लो.नि.वि., केन्द्रीय सदन, दूसरा तल, सैक्टर १-ए, चण्डीगढ-160009

संख्या: च.के.परि./23(4515) /W-II/ 626

दिनांक: 13/3/13

सेवा में.

(:)

()

()

 \odot

Registrar,

National Institute of Technology,

Kurukshetra.

विषय:

Construction of boundary wall (left out stretches) for a length of about 800 metre and gate (near UHBVN office) at NIT, Kurukshetra.

महोदय,

उपरोक्त कार्य का 84,27,600/-रूपये राशि का संशोधित प्रारम्भिक अनुमान इसके साथ दो प्रतियों में संलग्न किया जाता है। आपसे अनुरोध है कि अनुमान को शीघ्र स्वीकृत करने की कृपा करें अन्यथा समय के साथ-साथ मूल्य सूचकांक में वृद्धि हाने के कारण इस कार्य के निष्पादन में कठिनाई हो सकती है। कार्य की स्वीकृति करते समय लेखा शीर्ष (हैड ऑफ एकांउट) का भी उल्लेख करने की कृपा करें।

संलग्नः अनुमान दो प्रतियां।

भवदीय हेर्०१५ अधीक्षण अभियंता, Telefax: 2743923

प्रतिलिपि:-

1. मुख्य अभियंता (उ.अ.-1), के लो नि वि., चण्डीगढ।

- 2. अधीक्षण अभियंता, चंडीगढ केन्द्रीय वैधुत परिमंडल, के०लो०नि०वि०, केन्द्रीय सदन, चंडीगढा
- 3. कार्यापालक इंजीनियर, करनाल के०मंडल, के० लो०नि०वि० करनाल को अनुमान की प्रति सहित ।
- 4 कार्यापालक इंजीनियर, करनाल के० वैधुत मंडल, के० लो०नि०वि० करनाल को अनुमान की प्रति सिंहत ।

रांलग्न: उपरोक्त।

अधीक्षण अभियंता

Dem(ostate)

ment 12

- W. - 35

Central Public Works Department

Name of Work: Construction of boundary wall (left out stretches) for a length of about 800 metre and gate (near UHBVN Office) at NIT, Kurukshetra.

This estimate has been framed by Sh. Iqbal Singh, Executive Engineer, Karnal Central Division, CPWD, Karnal and processed by Er. R.K. Gandhi Executive engineer (P), Chandigarh Central Circle, Chandigarh for Rs. 84,27,600/- i/c 5% contingencies.

History

()

This revised preliminary cum detailed estimate amounting to Rs. 84,27,600/- i/c 5% contingencies has been framed to cover up the probable cost of above mentioned work for accord of revised A/A & E/S of the competent authority. The A/A & E/S of the above said work has been received from client department vide letter No. CC/21 Dt. 7.1.2013 for amounting to Rs. 48.25 lacs on the basis of of estimate framed by NIT engineering department. The funds sanctioned by the client department are not sufficient to meet the cost. The cost increase is due to increase in the cost index and actual provisions at site. Hence the revised estimate to obtain revised A/A & E/S amounting to Rs. 84,27,600/- from the client department.

Design & Scope:

Following provision has been made (for civil work only) in the estimate:-

- 1. Earth work.
- 2. P/L CC 1:5:10.
- 3. RCC 1:11/2:3 in foundation & superstructure.
- 4. Centering/shuttering, reinforcement.
- 5. Steel work for grill & gates.

Specification: As per CPWD Specification 2009 vol 1 to 11 with upto date correction slip.

WC

Establishment: Shall be met out of contingencies.

T&P

: Shall be arranged by the contractor.

Land

: Available

Method

: As per DSR 2012 with upto date correction slip.

Time

: Four months.

Cost

: Rs. 84,27,600/- i/c 5% contingencies.

Assistant Engineer (P III)

Executive Engineer (P)

Chandigarh Central Circle

Chandigarh Central Circle

CPWD, Chandigarh

CPWD, Chandigarh

Detailed Estimate

Name of Work:- Construction of boundary wall (left out stretches) for a length of about 800 metre and gate (near UHBVN Office) at NIT, Kurukshetra.

Sr. No.	Description	Amount
01.110.	EARTH WORK	179200.00
1		
	CONCRETE WORK	268592.00
2		
	REINFORCED CEMENT CONCRETE	6724484.00
3		
	STEEL WORK	31160.00
4 .		
	DISMANTLING & DEMOLISHING	48316.00
5		7054750.00
	Tota!	7251752.00
	Add Cost Index @ 5.37% (157-149 / 149 x	389419.00
	100)	300 110.00
······································	Total	7641171.00
	Add Contingencies @5%	382059.00
	Total	8023230.00
	Add Labour Cess @1%	80232.00
	Total	8103462.00
	Add VAT @4%	324138.00
	Total	8427600.00

Assistant Engineer (P-III)

Chandigarh Central Circle

CPWD, Chandigarh

Executive Engineer (P)

Chandigarh Central Circle

CPWD, Chandigarh

Detailed Estimate Amounting to Rs 84,27,600/- (Rs Eighty four lacs twenty seven thousand and six hunderd only) is approved for onward submission to client deaprtment to accord revised A/A & E/S

Superintending Engineer Chandigarh Central Circle CPWD, Chandigarh Item No. 17.4

 \odot

()

()

()

 \odot

()

()

()

()

()

 \odot

 \odot

To consider & approve the Revised Cost Estimate for replacement of C.I./A.C. water supply lines with centrifugally Cast (Spun) Iron Pipes Class L.A. in the Residences, Hostels & Instructional Building at NIT, Kurukshetra.

The above mentioned work was placed in the 9th Building & Works Committee meeting held on 17.03.2008 vide Item No. 9.10. The Building and Works Committee approved cost estimate for the replacement of old C.I./A.C. water supply lines with Centrifugally Cast (spun) Iron Pipes (class) L.A. in the Residences, Hostels & Instructional Buildings at NIT, Kurukshetra for an amounting to Rs.175 lacs. The cost estimate was prepared on the basis of HSR 1988. The work has been allotted to CPWD vide letter No. CC/11/88 dated 07-01-2013 with A/A & E/S for Rs. 175 lacs. Now, CPWD has submitted the revised cost estimate amounting to Rs. 222.05 lacs (copy enclosed) for A/A & E/S due to increase in cost index & scope of work.

The B & WC may consider and approve the revised cost estimate for the above cited work for an amount of Rs. 222.05 lacs.

Item No.9.7 To consider and approve the cost estimate for providing & fixing of Wash Basin & Looking Glass along with necessary accessories in G-Type Houses at National Institute of Technology, Kurukshetra

The Building and Works Committee approved cost estimate for providing & fixing of Wash Basin & Looking Glass along with necessary accessories in G-Type Houses at National Institute of Technology, Kurukshetra, amounting to Rs. 6.00 lacs.

Item No.9.8 To consider and approve the cost estimate for providing & installation of 2 Nos. Tubewells in National Institute of Technology, Kurukshetra

The Building and Works Committee approved cost estimate for providing & installation of 2 Nos. Tubewells in National Institute of Technology, Kurukshetra amounting to Rs. 19.75 lacs.

tem No.9.9 To consider & approve cost estimate for replacement of A.C.C. sheets with Zincalume sheets & renovation of water channel in Central/Old Workshop at National Institute of Technology, Kurukshetra

The Building and Works Committee approved cost estimate for replacement of A.C.C. sheets with Zincalume sheets & renovation of water channel in Central/Old Workshop at National Institute of Technology, Kurukshetra amounting to Rs. 67.053 lacs.

Item No.9.10 To consider and approve the cost estimate for the replacement of old C.I./A.C. water supply lines with Centrifugally Cast (spun) Iron Pipes (class) L.A. in the Residences, Hostels & Instructional Buildings at National Institute of Technology, Kurukshetra..

The Building and Works Committee approved cost estimate for the replacement of old C.I./A.C. water supply lines with Centrifugally Cast (spun) Iron Pipes (class) L.A. in the Residences, Hostels & Instructional Buildings at National Institute of Technology, Kurukshetra. amounting to Rs. 1.75 crore.

0

 \bigcirc

 \mathbf{O}

 \mathbf{O}

0

Item No.9.11 To consider and approve the cost estimate for providing Distempering instead of White Washing in various residences at National Institute of Technology, Kurukshetra

The Building and Works Committee approved cost estimate for providing Distempering instead of White Washing in various residences at National Institute of Technology, Kurukshetra amounting to Rs. 78.75 lacs.

Item No.9.12 To consider and approve the cost estimate for construction of Administrative Block in National Institute of Technology, Kurukshetra

The Building and Works Committee approved cost estimate for the construction of Administrative Block in National Institute of Technology, Kurukshetra amounting to Rs. 6.59 Grore.

Item No.9.13 To consider and approve the revised rough cost estimate for the installation of HT/LT Sub- Station at National Institute of Technology, Kurukshetra

The Building and Works Committee approved cost estimate for the installation of HT/LT Sub-Station at National Institute of Technology, Kurukshetra amounting to Rs. 582.00 lacs.

RH 27/3/2008

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA -136 119

No. CC/ 11/89

Dated: 07/01/2013

The Executive Engineer (Civil)
Central Public Works Department
Karnal Central Division
448, Subhash Colony
Karnal

Subject:-

Administrative approval & Expenditure sanction for Replacement of C.I./A.C. water supply lines with Centrifugally Cast (Spun) Iron Pipes Class L.A. in the Residences, Hostels & Instructional Building at NIT, Kurukshetra.

Reference: MoU dated 20.12.2012 & approval of the Hon'ble Director on dated 04-01-2013.

The administrative approval and expenditure sanction is hereby conveyed for the execution of the following work with the estimated amount as under:

Γ	Sr.	Name of Work	Amount REC
	No.		(Rs. In Lacs)
-	1	Replacement of C.I./A.C. water supply	Rs. 175.00
		lines with Centrifugally Cast (Spun) Iron	(Rs. One Hundred Seventy
		Pipes Class L.A. in the Residences,	
		Hostels & Instructional Building at NIT,	
		Kurukshetra.	

Dean (Estate)
For Director

Copy to:

0

0

()

1. SS to Director for the kind information of the Hon'ble Director.

2. Chief Engineer (NZ-I), Chandigarh CPWD, Kendriya Sadan, Sector-9, CPWD, Chandigarh.

3. SE (Elect.) Chandigarh Central Electrical Circle, Kendriya Sadan, Sector 9-A, CPWD, Chandigarh.

4. SE (Civil) Chandigarh Central Circle, Kendriya Sadan, Sector 9 A, CPWD, Chandigarh.

5. Executive Engineer (Elect.), Central Public Works Department, Karnal Central Electrical Division, 22-A Indira Colony, Karnal-132021

Registrar

- 7. Prof. I/C (E & C)
- 8. Prof. I/C (EM)
- 9. DR (Acs)
- 10. Executive Engineer, Construction Cell
- 11. A.E. (Civil)
- 12. J.E. (Elect.)
- 13. J.E. (Civil)

ST ESTIMATE FOR THE REPLACEMENT OF ABOUT 45 YEARS OLD C.I./A.C. WATER SUPPLY LINES WITH CENTRIFUGALLY CAST (SPUN) IRON PIPES (CLASS) L.A. IN THE RESIDENCES, HOSTELS & INSTRUCTIONAL BUILDINGS IN THE INSTITUTE

SR DOGOVINE NEW TORK - 1988 & LATEST SANCTIONED PREMIUM W.F. F. 04-03-200	\	AUGRO ON URK-19	BB & LATECT	CANICTER				
CD IN THE PROPERTY OF THE PARTY		7	20 K FY 1521	SANCHONED	DDENTILL			
	50	Daggeria		- TONED	LKEMIUM.	W/ E E	04.03	200-1

()

 \bigcirc

 \odot

 \odot

()

Sr.	HSR	Description Description	TIONE	D PRE	MIUM W.	E.F. 04	-03-2006	١
No.	No.		Qty,	Unit	Rate (In Rs.)	C.P.	Total Rate	Amount (in Rs.)
	6.0	EXTERNAL WATER SUPPLY				·	(Rs.)	
-	6.8	UNDER PRESSURE IN TRENCHES AND PITS, IN OPEN AREAS, WHERE DISPOSAL OF SURPLUS EARTH IS DONE ALONGWITH THE ALIGNMENT including tumming & dressing sides, levelling of beds of trenches to correct grade, cutting joint holes, cutting tres and bushes, etc., refilling consolidation and watering of refill in 15 cm layers AND RESTORATION OF UNMETALLED OR UNPAVED SURFACE TO ITS ORIGINAL CONDITION, including the cost of dewatering of rain water.					(RS.)	
	a	diversion of traffic, night signals, fixing caution boards, watching fencing etc., and outside the town in ORDINARY SOIL:						
2		Without timbering and shoring upto 1.5 meters depth	11332	100 cum	1030.00	250%	3605.00	40851
2		Providing and stringing S & S centrifugally cast (spun) iron pipes (Class LA) with CI specials, bends, tees , required fittings , lead and yarn etc complete in trenches to the approval of Engineer-in-charge.	N dem Angel of Advantage of the Angel of the				TERRE WINDOWS IN PARTICIPATION OF	The second secon
		80 mm dia Pipes	2422		***************			
		100 mm dia Pipes	3437		760.00		760,00	261212
		150 mm dia Pipies	2077		975.00		975.00	202507
		200 mm dia Pines	5201	mtr	1550.00		1550.00	806155
3	NSR	Supplying and fixing ISI marked C.I. sluice valve(with cap) complete with bolts, nuts, rubber insertions etc. (the tall pices if required will be paid separately)	1876	intr	1670.00	A planting of the state of the	1670.00	313292
]	complete in all respect to the approval of						
		80 mm diameter	40	pach	3500 00	7		-
		80 mm diameter 100 mm diameter	40	each	3500.00		3500.00	14000
	100	80 mm diameter	23	each each each	3500.00 4450.00 12050.00		3500.00 4450.00 12050.00	14000 10235 42175

	J. Williams								(3/
NSR Supplying and fixing ISI marked C.I. Scouring valve (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 fing insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 2650.00 318000 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in rhange.		HSR	Description	^ h					· ·
NSR Supplying and fixing ISI marked C.I. 7 each 3500.00 24500 500.00 24500 500.00 500.00 24500 500.0	No.	No.		Ųťγ.	Unit		C.P.	Total	Amount 1
Stipplying and fixing ISI marked C.I. Scouring valve (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete In all respect to the approval of Engineer-in-charge. NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. NSR Const. of sluice valve haudi 1m x 1m x 1m with brick work 1:5 cement sand mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL	ļ		and a submiddening the property of the submiddening the submiddening the submidening the submi			(in Rs.)		Rate	
5 NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required with brass spindle complete in all respect to the approval of Engineer-in-charge. 5 NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge.	1 4	NSR	Supplying and fixing ISI marked CI		07.01-	2152		(Rs.)	, , , ,
bitchts, hubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 5 NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 in with brick work 1:5 cement sand mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL		}	Scouring valve (with cap) complete with		each	3500.00		3500.00	24500
double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 5 NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 fm with brick work 1:5 cement sand mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge.			DURES, BUTS, TUDDEL Insertions atc. (the tail				į	.	
totalie flanged with brass spindle complete In all respect to the approval of Engineer-in-charge. 5 NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter Const. of sluice valve haudi 1m x 1m x 120 each 2650.00 3500.00 318000 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL			pices ir required will be paid separately)					:	Į
Engineer-in-charge. NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 flanged with brick work 1:5 cement sand mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL	1		Journie flanged with brace enjoyled						
NSR Supplying and fixing ISI marked C.I. fire hydrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL	1		complete in all respect to the approval of					!	
hybrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 mm diameter 7 each 120 each 2650.00 3500.00 318000 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge.		1.00	chgineer-in-charge.						
hybrant (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 mm diameter 7 each 120 each 2650.00 3500.00 318000 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge.	3	NSK	Supplying and fixing ISI marked C.I. fire						
bolts, nuts, rubber insertions etc. (the tail pices if required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 120 each 120 ea			tryprant (with cap) complete with						
bices it required will be paid separately) double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 NSR Const. of sluice valve haudi 1m x 1m x 1m with brick work 1:5 cement sand mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL	l	-	bolts, nuts, rubber insertions etc. (the tail					.,	
double flanged with brass spindle complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 NSR Const. of sluice valve haudi 1m x 1m x 1m with brick work 1:5 cement sand mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL			pices if required will be paid separately.						
Complete in all respect to the approval of Engineer-in-charge. 80 mm diameter 7 each 3500.00 3500.00 24500 NSR Const. of sluice valve haudi 1m x 1m x 120 each 2650.00 2650.00 318000 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL	1		Gouble Hanged with brass spindle						
80 mm diameter 7 each 3500.00 3500.00 24500 NSR Const. of sluice valve haudi 1m x 1m x 120 each 2650.00 2650.00 318000 mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL			complete in all respect to the approval of				,		
NSR Const. of sluice valve haudi 1m x 1m x 120 each 2650.00 3500.00 24500 3180000 3180000 3180000 318000000 3180000000000			crigineer-in-charge,						
TOTAL			80 mm diameter	7	oacla				
mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL	6	NSR	Const. of sluice valve haudi 1m x 1m x	120					
mortar finished with 12.5mm cement plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL		1	1m with brick work 1:5 cement sand	120	Cacii	2000.00		2650.00	318000
plaster 1:4 including RCC 1:2:4 slab with reinforcement, surface box complete in all respect to the approval of Engineer-in charge. TOTAL			mortar finished with 12.5mm cement						
all respect to the approval of Engineer-in		ĺ	plaster 1:4 including RCC 1:2:4 stab with					}	`
TOTAL			reinforcement, surface box complete in						į
TOTAL			all respect to the approval of Engineer-in					-	
			CDSIDE						
		L	TOTAL			*******	·		

OO<l

Sd/-Executive Engineer Construction Cell NIT, Kurukshetra Dr. 19 4/13

 \odot

 \bigcirc

 \bigcirc

 \bigcirc

 \bigcirc

0

0

0

O

O

0

0

0 -

0

0

O

0

भारत सरकार केन्द्रीय लोक निर्माण विभाग चण्डीगढ़ केन्द्रीय परिमण्डल

केन्द्रीय सदन, सैक्टर-9ए, चण्डीगढ़-160009

संख्या:-च.वे	के.परि./23(4515)नि.3/ 9 43 ल्यारी अ	दिनांक:- 22/4/12
र्सवा में,	अध्यक्ष (E,C & EM), एन.अई.टी., कुरुक्षेत्र	(2) 15/1/3 15/1/
विषय:- महोदय,	Replacement of C.I./AC water supply (spun) iron pipes class L.A. in Resider building at NIT, Kurukshetra PROJECT CODE - MEDT HP 20.	nce, Hostels & instructional
,	·	
अन्यथा स हो सकती करने की क्रेटिक	3 द्वारा भेजा गया था । आपसे अनुरोध है कि अनुमान निय के साथ-साथ मूल्य सूचकांक में वृद्धि होने के कारण है। कार्य की स्वीकृति करते रागय लेखा शीर्ष (हैंड कि कृपा करें। <u>आपसे पत्रा 7/17~013 द्वारा दी असे कि कि जिल्ल</u> प्राप्त के लिल्ल प्राप्त कि कि जिल्ला प्राप्त के लिल्ला के स्वाप्त के लिल्ला के स्वाप्त के लिल्ला के लिल्ला के स्वाप्त के लिल्ला के स्वाप्त के लिल्ला के लिल्ला के स्वाप्त के लिल्ला के स्वाप्त के लिल्ला के लिला के लिल्ला के लिल्ला के लिल्ला के लिल्ला के लिल्ला के लिल्ला क	ग इस कार्य के निष्पादन में कठिनाई
		हर् अधीक्षण अभियंता,
		Telefax: 2743923
प्रातालापः		
1 मृ	ुख्य अभियंता (उ.अं-l), के.लो.नि.वि.,केन्द्रीय सदन, सैक	टर-9/ए, चण्डीगढ़।
	हार्यपालक अभियंता, करनाल केन्द्रीय मण्डल, के.लो.नि. गित सहित ।	वि., करनाल को अनुमान की एक

अधीक्षण अभियंता

GOVT. OF INDIA

State: - Haryana

Division: - Karnal Central

Branch: - B&R

Name of work: - Replacement of C.I./AC water supply lines with centrifugally cast (Spun) iron pipes class L.A. in the Residence, Hostels & instructional building at NIT,

Kurukshetra.

Major Head

Minor Head

Detailed Head

This Preliminary cum detailed estimate framed by Er. Iqbal Singh, Executive Engineer, Karnal Central Division, CPWD, Karnal and further processed by Er. R.K. Gandhi, Executive Engineer (P), Chandigarh Central Circle, CPWD, Chandigarh for the probable cost of ₹2,22,05,000/- (Rs. Two crore twenty two lacs five thousand only) including 3% contingencies.

REPORT

HISTORY: - This Preliminary cum detailed estimate amounting to ₹2,22,05,000/- including 3% contingencies has been framed to cover the probable cost of above mentioned work for accord of A/A & E/S of the competent authority. The A/A & E/S for the above said work has been received from client department vide letter No.CC/11 dated 7-1-2013 for amounting to Rs.175.00 lacs. Client department has accorded the A/A & E/S on the estimate framed in house on the basis of HSR 1988, but the sanctioned amount is not sufficient to meet the required scope of work as on today. Hence the estimate has been reframed as per DSR 2012 enhanced by prevailing approved cost index for obtaining fresh A/A & E/S of competent authority.

DESIGN & SCOPE:- Following provision has been made (for civil work only) in the estimate:-

- 1. Excavating trenches for pipes, cutting roads and making good in the same.
- 2. P/F S&S centrifugally cast (spun) ductile iron pipe and fittings.
- 3. P/F sluice valve, C/o chamber etc.
- 4. P/F G.I. pipe with G.I. fittings for connection with brass ferrule etc.

Specifications: - CPWD Specifications 2009 Vol. 1 & II with up to date correction slips.

Rate:-

D.S. R. 2012.

Cost:-

₹2,22,05,000/- including 3% contingencies.

W.C. Estt:-

Shall be met out of contingencies.

T&P:-

Shall be arranged by the contractor.

Method:-

By Contract after call of tender.

Land:-

Available.

Time:-

Ten months.

()

 \bigcirc

 \bigcirc

0

 \bigcirc

 \bigcirc

 \bigcirc

 \odot

 \odot

Assistant Engineer (P-111). Chandigarh Central Circle

CPWD, Chandigarh

Executive Engineer (P) Chandigarh Central Circle CPWD, Chandigarh.

		SCHEDULE OF QUA	NTITIES			
N	CW. L D					
name o	or work:- Re lass L.A. in t	placement of C.I./AC Water suppl he Residences, Hostels & instruction	y lines with mal buildi	h centrift ng et NIT	igally cast	(spun) iron
S.No.	Item Code	Description of item	Qty	unit	Rate	Amount
1.0		SH: Earth work :				
1.1	2.10	Excavating trenches of required width for pipes, cables, etc including excavation for sockets, and dressing of sides, ramming of bottoms, depth upto 1.5 m including getting out the excavated soil, and then returning the soil as required, in layers not exceeding 20 cm in depth, including consolidating each deposited layer by ramming, watering, etc. and disposing of surplus excavated soil as directed, within a lead of 50 m:				
1.1.1	2.10.1	All kinds of soil				
1.1.1.1	2.10.1.2	Pipes, cables etc. exceeding 80 mm dia. but not exceeding 300 mm dia.	11385.00	metre	165.60	1885356.00
2.0		SH. Road Works				
2.1	18.12	Cutting road and making good the same including supply of extra quantities of materials i.e. aggregate, moorum screening, red bajri and labour required.	•			
2.1.1	16.13.1	bituminous portion	8.00	cum	1861.60	14893.00
2.1.2	16.13.2	Water bound macadam.	33,00	cum	989.25	32645.00
3.0		SH:- WATER SUPPLY:-				
3.1	18.12	Providing and fixing G.I. pipes complete with G.I. fittings including trenching and refilling				
		External work				
3.1.1	18.12.3	25 mm dia. nominal bore Providing and fixing gun metal gate valve with C.I. wheel of approved quality (screwed end):	1	metre	209.40	483714.00
3.2.1	18.17.1	25 mm nominal bore	385.00	each	372.95	143586.00
			-L			

()

 \bigcirc

 \odot

 \odot

()

0

() (<u>)</u>

()

0

0

0

Ø

0

0

0

0

0

0

 \bigcirc

0

0

S.No.	Item Code	Description of item	Qty	unit	Rate	Amount
3.3	18.20	Providing and fixing brass ferrule with C.I. mouth cover including boring and tapping the main:				
3.3.1	18.20.1	15 mm nominal bore	385.00	each	203,30	78271.00
3.4	18.25	Providing and laying S&S C.I. standard specials such as tees, bends, collars, tapers, caps etc. (Heavy class):				
3.4.1	18.25.1	Up to 300 mm dia.	25.00	quintal	4202.35	105059.00
3.5	18.31	Providing and fixing C.I. sluice valves (with cap) complete with bolts, nuts, rubber insertions etc. (the tail pieces if required will be paid separately):				
3.5.1	18.31.1	100 mm diameter				
3.5.1.1	18.31.1.2	Class II	71.00	each	3498.30	248379.00
3.5.2	18.31.3	150 mm diameter				
3.5.2.1	18.31.3.2	Class II	39.00	each ·	5200.40	202816.00
3.5.3	18.31.4	200 mm diameter				
3.5.3.1	18.31.4.2	Class II	- 15.00	each	11260.60	168909.00
3.6	18.34	Constructing masonry Chamber 90x90x100 cm inside, in brick work in cement mortar 1:4 (1 cement: 4 coarse sand) for sluice valve, with C.I. surface box 100 mm. top diameter, 160 mm bottom diameter and 180 mm deep (inside) with chained lid and RCC top slab 1:2:4 mix (1 cement: 2 coarse sand: 4 graded stone aggregate 20 mm nominal size) i/c necessary excavation foundation concrete 1:5:10 (1 cement: 5 fine sand:10 graded stone aggregate 40 mm nominal size) and inside plastering with cement mortar 1:3 (1 cement: 5 coarse sand) 12 mm thick finisher				
		with a floating coat of neat cemen complete as per standard design:	t			

0000

 \bigcirc

()

 \bigcirc

 \bigcirc

0

© © ©

0

0

() ()

() ()

(a)

0

0

0

S.No.	Item Code	Description of item	Qty	unit	Rate	Amount
3.6.1	18.34.1	With common burnt clay				
		F.P.S.(non modular) bricks of		1		
		class designation 7.5.	125.00	each	9277.10	1159638.00
3.7	18.72	Providing and laying S&S				
		Centrifugally Cast (Spun) /		1		
		Ductile Iron Pipes conforming to	1	'		
		IS: 8329:		1		
3.7.1	18.72.15	100 mm dia Ductile Iron Class K-				
		9 pipes	4310.00	metre	946.00	4077260.00
3.7.2	18.72.16	150 mm dia Ductile Iron Class K-				
		9 pipes	5005.00	metre	1389.40	6953947.00
		The First Control of the Control of			-	
3.7.3	18.72.17	200 mm dia Ductile Iron Class K-			i -	
		9 pipes	2070.00	metre	1895.40	3923478.00
					Total:-	19477951.00
		Add cost index @ 5.37%(157-149/	/149x100)			1045966.00
					Total:-	20523917.00
		Add contingencies @ 3%				615718.00
					Total:-	21139635.00
		Add Labour Cess @ 1.00%				211396.00
					Total:-	21351031.00
		Add VAT @ 4%				854041.00
					G.Total:	22205072.00
		Say Rs. 2,22,05,000/-				
				1		
		Colo		IW	1 - Cluz	5
		Assistant Engineer (P-III)		Executi	ve Engineer(F	P)
		Chandigarh Central Circle		Chandir	garh Central (Sircle
		CPWD, Chandigarh.		CPWD,	, Chandigarh.	
		minary estimate amounting to F				
İ		thousand only) is submitted to the	e client der	partment	t for accord	d of A/A & E/S
	of the cor	npetent authority.				
					to the first special and the second	
	•	-1/2 mg/(
		Superintending Engineer.				1
		Chandigarh Central Circle,				
	•	CPWD, Chandigarh.				

 \bigcirc

Item No. 17.5

()

 \bigcirc

 \bigcirc

 \bigcirc

()

0

 \odot

 \odot

0

To ratify the action taken by Chairman, B&WC to accord A/A and E/S for providing 40mm thick premix carpeting on various roads at NIT, Kurukshetra

The Golden Jubilee Convocation (10th Convocation) of NIT, Kurukshetra was held on 09.04.2013 which was presided over by His Excellency, the President of India.

In view of the above, as desired by the competent authority the Executive Engineer (Civil) Karnal Central Division, CPWD, Karnal vide their letter No. 20{142}/KCED/Karnal/2013/223 dated 28-01-2013 submitted the preliminary cum detailed estimate for the above said works for Administrative Approval & Expenditure Sanction as under:

Sr. No.	Name of work	Estimated amount
1	Recarpetting of roads from NIT, Gate (toward KUK Gate) to	24,88,200/-
	Apollo Canteen Chowk via NIT, Chowk at NIT, Kurukshetra.	
2	Recarpetting of road from main approach road to Guest	15,44,100/-
	House and around Guest House Roads at NIT, Kurukshetra.	
3.	Recarpetting of road from Apollo Canteen to NIT Gate via	17,91,300/-
	Mega Hostel and Hostel No. 7, 8 at NIT, Kurukshetra.	•
4.	Recarpetting of road from Apollo Canteen Chowk to	4,73,000/-
	Y shape road via pen Air Theatre at NIT, Kurukshetra.	
	Total	62,96,600/-

Due to emergent works, Chairman B&WC accorded the A/A & E/S for the works as per NIT STATUES under Clause 13(2) in-anticipation of approval of works by the B&WC & BOG, NIT, Kurukshetra.

During execution of work it was found that widening of road from main road to Guest House, and Apollo Chowk to Open Air Theatre was essential for visit of His Excellency President of India apart from provision of chequered tiles under porch of Guest House. The works have already been executed by CPWD. The necessary funds were transferred to CPWD for execution of work.

The matter is placed before B&WC for consideration & approval.

Subject: - Administrative Approval & Expenditure Sanction for Providing 40mm thick premix carpeting on the various conds at NIT, Kurukshetra.

The Golden Jubilee Convocation (IIIIII Annual Convocation) of NIII Kurukshetra is scheduled to be held on (10.04.2013 which will be presided over by His Excellency, the President of India.

In view of the above, as desired by the competent authority, Executive Engineer (Civil), Karnal Central Division, CPWD, Karnal was requested vide this office letter No. CC 34 dated 19.01.2013 (copy of letter attached) to submit the estimate for recarpeting the following roads:

 From NIT Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT Chowk.

2. Main approach road to Guest House and around Guest House roads.

3. Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7, 8 at NIT, Kurukshetra.

4. Apollo Canteen Chowk to Y shape road via Open Air Theatre.

Accordingly, the Executive Engineer (Civil) Karnal Central Division, CPWD, Karnal vide their letter No. 20{142}/KCED/Karnal/2013/223 dated 28-01-2013 submitted the preliminary cum detailed estimate for the above said works for Administrative Approval & Expenditure Sanction as under:

Sr.	Name of work	Estimated
No.	·	amount
1	Recarpetting of roads from NIT, Gate (toward KUK Gate) to Apollo	24,88,200/-
	Canteen Chowk vin NIT, Chowk at NIT, Kurukshetra.	
2	Recarpetting of road from main approach road to Guest House and	15.44.1007
	around Guest House Roads at NIT, Kurukshetra.	
3.	Recorpetting of road from Apollo Canteen to NIT Gate via Mega	17,91,300/-
	Hostel and Hostel No. 7, 8 at NIT, Kurukshetra.	
4.	Recarpetting of road from Apollo Canteen Chowk to Y shape road	4,73,000/-
	viagpen Air Theatre at NIT, Kurukshetra.	
	Total	62,96,600/-

For this matter, powers and functions of the Building & Works Committee as per NIT STATUTES under clause -13(2) is reproduced as under:

"if in the opinion of the Chairman of the Building and Works Committee, any emergency has arisen which requires immediate action to be taken, he shall take such action and report the same to the Building and Works Committee and the Board at their next meeting".

In view of the above, if agreed, the Hon'ble Director and Chairman Building & Works Committee may accord Administrative Approval & Expenditure Sanction of the above cited works in anticipation of the approval of Building & Works Committee, and the BOG for an amount of Rs. 62.96,600/- (Rupees Sixty two lacs ninety six thousand six hundred only) for providing 40mm thick premix carpeting on the various roads at NIT, Kurukshetra, so that the work may be allotted to CPWD for execution and the same be completed before visit of his Excellency, the President of India.

Submitted for approval please,

J.E. (C)

Accountant

Hend Clerk

Executive Engineer

A.E. (Civilly 2) 13

Dean (Estate)

Dean (Estate)

D.R. (Accounts) of man Devilling & Mortan and another Those

Dean (Estate)

D.R. (Accounts) of man Devilling & Mortan and and the Those

Registrar of mend of Charles and Stated on and devilled and appears

Director Man be above the object of the Docker of State

Director Man be above above of the part of the Docker of the Docker of the Docker of the Charles of the Director Man be above of the Docker of

A

Le resumed to appoint of No addrages/821 E1/2/21
C1/2/21 Subject in the next enveling of 12 WC. gotos tho the presiday source of some (Extel) The Oldinam Blde and affine Pacint of Judit on 9.4.2013 West of the Product How Lead of the work at the dight of March Company and a series of the Casalle and

 \bigcirc

0

0

()

()

()

0

0

()

0

 \bigcirc

 \bigcirc

()

()

0

()

()

NATIONAL INSTITUTE OF TECHNOLOGY (INSTITUTION OF NATIONAL IMPORTANCE) KURUKSHETRA

No/CC/34

Dated: 19 113

Τ'nο

The Executive Engineer (Civil) Karnal Central Division, CPWD, 448 Subash Colony, Karnal.

Subject: -

Submitting estimate for providing 40mm thick premix carpeting on various roads at NIT, Kurukshetra.

As the 10th Convocation of NIT, Kurukshetra is scheduled to be held on 09-04-2013 which will be presided over by His Excellency President of India. It has been decided by the Competent Authority of NIT, Kurukshetra that 40mm thick premix carpeting is to be laid including filling pot holes and leveling course, if required on various roads in the Institute urgently. In this context, you are requested, to submit the following estimates immediately:

- 1. From NIT Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT Chowk.
- 2. Main approach road to Guest House and around Guest House roads.
- 3. Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7, 8.
- 4. Apollo Canteen Chowk to Y shape road via Open Air Theatre.

The work of widening of road from Kirmich Road Gate to Hostel No. 4 Chowk has already been allotted to you and execution of the same be expedited.

An early action is requested please.

Dean (Estate)

CC:

()

()

1. S.S. to Director for kind information of the Hon'ble Director please.

2. Executive Engineer, Construction Cell, NITK

3. Asstt. Engineer (Civil), NITK - 2 / 4 / 1 / 4 / 4 / 4 / 4

M (P)

131 24/11)

321713

केन्द्रीय लोव निर्माण विभाग केन्द्रीय मण्डल करेनाल 448. सभाव कालोनी. करनाल

संख्या- २०(७४,८)/लो.शा./क.क्षेमं/२०।३/२२३

दिनांक , 9 % - 1 - 2013

सेवा में,

The Director, NIT, Kurukshetra

M.LT. KURUKSHETRA Dy. No. 180 0 ... Date ... 381 DPD DAG DAG ICVO ICCE

विषयः :

- 1. Recarpetting of roads from NIT Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT Chowk at NIT, Kurukshetra.
- 2. Recarpetting of road from main approach road to Guest House and around Guest House Roads at NIT, Kurukshetra.
- 3. Recarpetting of road from Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7,8 at NIT, Kurukshetra.
- 4. Recarpetting of road from Apollo Canteen Chowk to Y shape road via Open Air Theatre at NIT, Kurukshetra.

महोदय,

()

()

 \odot

 \bigcirc

 \bigcirc

 \odot

 \bigcirc

 \circ

 \bigcirc

 \circ

()

 \bigcirc

उपरोक्त कार्य का विस्तृत प्राक्कलन जिसकी लागत रुपये 24,88,200/-, रुपये 15,44,100/-, रुपये 17,91,300/- एवं रुपये 4,73,000/- है आपके कार्यालय से प्रशासनिक स्वीकृति एवं व्यय मंजूरी प्राप्त करने हेत् संलग्न है।

आपसे अनुरोध है कि उपरोक्त स्वीकृति जल्दी से जल्दी भेजें ताकि अग्रिम कार्यवाही की जा सकें। प्रावकलन की एक प्रति भी प्रशासनिक स्वीकृति पत्र के साथ रांलग्न करें।

भवदीय.

संलग्न : उपरोवत्तान्सार

कार्यपालक\ अभियंता करनाल केन्द्रीय मंडल के.लो.नि.चि,करनाल

प्रतिलिपि :-

1. सहायक अभियंता, कुरुक्षेत्र केन्द्रीय उप-मण्डल, के.लो.नि.वि, क्रुक्षेत्र को सूचनार्थ।

Estimate forwarding 340

Festimate forwarding 340

Festimate forwarding 340

Festimate forwarding 340

Festimate forwarding 340

कार्यपालक अभियंता

GOVERNMENT OF INDIA

CENTRAL PUBLIC WORKS DEPARTMENT

State HARYANA

DIVISION

KARNAL CENTRA

SUB-DIVISION

KARNAL CENTRA

Branch KARNAL

Name of Work : Recarpetting of roads from NIT Gate (toward KUK Gate) to Apollo Canteen Chowk

via NIT Chowk at NIT, Kurukshetra

Major Head	D. Eliza var. XX var. al.	To a first to at Witness C.
maior elean	Minor Head	Detailed Head

This preliminary cum detailed estimate has been framed by Sh. Iqbal Singh, Executive Engineer, Karnal Central Division, CPWD, Karnal for Rs. 24,88,200/- i/c 5% contingencies.

REPORT

History

This preliminary cum detailed estimate amounting to Rs. 24,88,200/- i/c 5% contingencies has been framed to cover up the probable cost of above mentioned work for accord of A/A & E/S of the competent authority. The requisition for the above said work has been received from client deptt, vide letter No. CC/34 Dt. 19,1,2013.

Design

Following provision has been made (for civil work only) in the estimate:-

- 1. Providing and applying tack coat.
- 2. 4 cm thick bitumestic sheet.
- 3. Painting road surface marking.

Specification

As per CPWD Specification 2009 vol 1 to II with upto date correction slip:

- WC Establishment Shall be met out of contingencies.
- T. & P.

Shall be arranged by the contractor.

Land

A vailable.

Rate

 \bigcirc

()

By contract after call of tender.

Method

Based on DSR-2012 with upto date correction slip.

Time

Two months.

Cost

Rs. 24,88,200/- i/c 5% contingencies.

ASSISTANT ENGINEER (P)
KARNAL CENTRAL DIVISION
CPWD, KARNAL

EXECUTIVE ENGINEER
KARNAL CENTRAL DIVISION
CPWD, KARNAL

Original Estimate Recarpetting of roads from NIT Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT Chowk at NIT, Kurukshetra VV\J. SLNo Description Amount!DSR No. Qty Unit Rafe ROAD WORK Providing and applying tack coat using hot straight run bitument of grade VG - 10 including healing the bitumen, spraying the bitumen with mechanically operated spray unit fitted on! bitumen boiler, cleaning and preparing the existing road 16.3 surface as per specifications: On bituminous surface @ 0.50 Kg / sqm. 162980.00 16.30.2 5620.00 29.00 sam 4 cm thick bitumastic sheet with hot bitumen of approved quality using stone chippings (60% 12.5mm nominal size and 40% 10mm nominal size) @ 2.60cum per 100 sqm and coarser sand at 2.60cum per 100 sqm of road surface and withbitumen @ 56 kg/cum, of stone chippings and at 128 kg/cum of sand over a tack coat with hot straight run bitumen including consolidation with road roller of 8 to 10 tonne etc. complete. 16.39 (tack coat to be paid separately): With paving Asphalt grade VG - 10 heated and then mixed 346.85 1949297.00 16.39 1 with solvent at the rate of 70 grams per kg of asphalt. 5620.00 sqm Painting road surface marking with adequate no. of coats to give uniform finish with ready mixed road marking paint conforming to IS: 164, on bituminous surface in white/yellow shade including cleaning the surface of all dirt, scales, oil, 16.48 grease and foreign material etc. complete. New work (Two or more coats). 300.00 sqm. 95.75 28725.00 16.48.1 2141002.00 Sub-Total 2141002.00 Total 114972.00 'Add Cost Index @ 5.37% (157-149 / 149 x 100) 2255974.00 Total 112799.00 Add Contingencies @5% 2368773.00 Total 23688.00 Add Labour Cess @1% 2392461.00 Total 95698.00 :Add VAT @4% 2488159.00 Total Say Rs. 24,88,200/-Executive Eligineer Karnal Central Division

CPWD, Karnal

11 >1 >1 31 3-4 mb 12.00 8. 1.84.91 Alg 8-41 we as July NO 110 5620 W du. 1.68.91 40 My 24 Would 61.24 Must his 2 H ~3~~0795 1117 feels to Apollo contour 1x (15x30.m+ 28+11) x7-14 = 3346-10 & INFW-8988 = ON-XX(W-4C+ON-BEXOI) XI DIMPYD LIN of Mig ANX 1/4/11/1/ To test cont PELLER ELOUNG UTG ALM AN HUNDAD TIN PIU HUNDAD MATHER

1315 - Record folding of Boards from MIT fate (Howards Eak gale) is Apollo

Delail of Medianin

0 **(**)

(·)

O

0

0

0

0

0

()

 \bigcirc

 \bigcirc

 \bigcirc

 \bigcirc

 \odot

()

()

GOVERNMENT OF INDIA

CENTRAL PUBLIC WORKS DEPARTMENT

State HARYANA

DIVISION KARNAL CENTRA

Branch

KARNAL

SUB-DIVISION KARNAL CENTRA

Name of Work

: Recarpetting of road from main approach road to Guest House and around Guest

House Roads at NIT, Kurukshetra.

Major Head	Minor Head	Detailed Head	
the Printed by the printed with the printed by the			4

This preliminary cum detailed estimate has been framed by Sh. Iqbal Singh, Executive Engineer, Karnal Central Division, CPWD, Karnal for Rs. 15,44,100/- i/c 5% contingencies.

REPORT

History

This preliminary cum detailed estimate amounting to Rs. 15,44,100/- i/c 5% contingencies has been framed to cover up the probable cost of above mentioned work for accord of A/A & E/S of the competent authority. The requisition for the above said work has been received from client deptt. vide letter No. CC/34 Dt. 19.1.2013.

Design

Following provision has been made (for civil work only) in the estimate:-

- 1. Providing and applying tack coat.
- 2. 4 cm thick bitumestic sheet.
- 3. Painting road surface marking.
- 4. P/L bitumenous macadam for repair work.

Specification

As per CPWD Specification 2009 vol 1 to 11 with upto date correction slip.

WC Establishment Shall be met out of contingencies.

T. & P.

Shall be arranged by the contractor.

Land

Available.

Rate

By contract after call of tender.

Method

Based on DSR-2012 with upto date correction slip.

Time

Two months.

Cost

Rs. 15,44,100/- i/c 5% contingencies.

ASSISTANT ENGINEER (P)
KARNAL CENTRAL DIVISION
CPWD, KARNAL

EXECUTIVE ENGINEER
KARNAL CENTRAL DIVISION
CPWD, KARNAL

	Original Estima	ate				
MVV	Recarpetting of road from main approach road to Guest Ho Kurukshetra.		ound Gues	l House Ro	ads at NIT,	
SLNo	Description	Qty	Unit I	Rate	Amount DSF	No.
1	ROAD WORK		Mark Market Springer county today your spire	CALL COMPANY	ADMINISTRA CALL PER SANT HAND SPACE STATE OF THE PARTY AND ADMINISTRATION OF THE PARTY ADMINISTRATION OF THE PARTY AND ADMINISTRATION OF THE PARTY ADMINISTRAT	16
1.1 1.1.1 1.2	Providing and applying tack coat using hot straight run bitumen of grade VG - 10 including heating the bitumen, spraying the bitumen with mechanically operated spray unit fitted or bitumen boiler, cleaning and preparing the existing road surface as per specifications: On bituminous surface @ 0.50 Kg / sqm. 4 cm thick bitumastic sheet with hot bitumen of approve quality using stone chippings (60% 12.5mm nominal size an 40% 10mm nominal size) @ 2.60cum per 100 sqm and coars sand at 2.60cum per 100 sqm of road surface and with bitumen @ 56 kg/cum. of stone chippings and at 128 kg/cum of sand over a tack coat with hot straight run bitumen including	3210.00 di di di di	sqm	29.00	93090.00 1	16.3
9	consolidation with road roller of 8 to 10 tonne etc. complete					
dia	(tack coat to be paid separately):					16.39
$\bigcirc_{1.2.1}$	With paving Asphalt grade VG - 10 heated and then mixed with solvent at the rate of 70 grams per kg of asphalt. Painting road surface marking with adequate no. of coats	2510.00	sqm	346.85	870594.00	16.39.1
	give uniform finish with ready mixed road marking pa conforming to IS: 164, on bituminous surface in white/yello shade including cleaning the surface of all dirt, scales, or	int ow				10.40
O 1.3.1	grease and foreign material etc. complete. New work (Two or more coats). Providing and laying bituminous macadam using crush	150.00	sqm	95.75	14363.00	16.48 16.48.1
0	stone aggregates of specified grading premixed we bituminous binder, transported to site by tippers, laid over previously prepared surface with paver finisher equiped velectronic sensor to the required grade, level and alignment and rolling with smooth wheeled, vibratory and tandem rolling as per specifications to achieve the desired compaction.	r a vith ent lers and				
0	density, complete as per specifications and directions Engineer-in-Charge.	Off				16.55
O 1.4.	.1 75 mm compacted thickness with bitumen of grade VG @3.50% (percentage by weight of total mix) prepared in Bo	atch				
0	Type Hot Mix Plant of 100-120 TPH capacity. Sub-Total	55.00	cum	6374.25	350584.00 1328631.00	16.55.
	Total Add Cost Index @ 5.37% (157-149 / 149 x 100)				1328631.00 71347.00	
0	Total Add Contingencies @5%				1399978.00 69999.00	
0	Total Add Labour Cess @1%				1469977.00	
0	Total Add VAT @4%	1 1 2 5	i 		1484677.00 59387.00 1544064.00	4 .
	Total	ļ			the state of the s	
0	Say Rs. 15,44,100/-	1		1		
0	als.			Executive		
0	AE(P)	Promote Market Control]	Karnal Centi CPVVD,		

Jehry.

 \bigcirc

()

 \bigcirc

()

(mo pr-55 Sp structo 31.38 =250.0x 09.6x (w. NI-+ w. DEXH) 01 Howl Aller & Sunst House 1x (2 x 30 m) x 3.60 x 0.015 x 16.20 cm - Drow shopend 1/ Laying both mon insered in 1/ lainting were sur four marking ing of 3022 is (D beneard G on mish to mak plis - Thirthe strumbted stady was 4 Cof OICE POS OF SPECE JUL DENOH/3 of Honors sont Hon 8/ Trice 17 784 = 09-8 × (m. 41-40-08×4) ×/ 09.8× m. DEXT X1 757124 + 15715 P 17.12 poy by - or 445 Dours thocher male (01.88.4 = 09.8 x (or. 41-4 w. DE X 4) x 1 small thank of Hours and that /x to INSI'DE GELLS HOLLIGE MISTULL MELLONG CONTRE 1x 23-w +5-w) x 7-m = 69257 OF-54 1 x (2 x 30 m . t - 2 m) x 3 . 60 = 5 2 2 3 m 2 m Aprilate Leads to Guest Husengt - - - - - 4 000 stoop doubsty to produce

Detail Secret for the second from Manual Mouse of Sound to Sunst Mouse in 1860.

GOVERNMENT OF INDIA

CENTRAL PUBLIC WORKS DEPARTMENT

State - HARYAMA

Branch KARNAL

DIVISION KARNAL CENTRA

SUB-DIVISION KARNAL CENTRA

Name of Work

: Recarpetting of road from Apollo Canteen to NIT Gate via Mega Hostel and Hostel

No. 7.8 at NIT, Kurukshetra.

Major Head	Minor Head	Detailed Head	
THE REAL PROPERTY OF THE PROPE	L		

This preliminary cum detailed estimate has been framed by Sh. Iqbal Singh, Executive Engineer, Karnal Central Division, CPWD, Karnal for Rs. 17,91,300/- i/c 5% contingencies.

REPORT

History

This preliminary cum detailed estimate amounting to Rs. 17,91,300/- i/c 5% contingencies has been framed to cover up the probable cost of above mentioned work for accord of A/A & E/S of the competent authority. The requisition for the above said work has been received from client deptt. vide letter No. CC/34 Dt. 19.1.2013.

Design

Following provision has been made (for civil work only) in the estimate:-

- 1. Providing and applying tack coat.
- 2. 4 cm thick bitumestic sheet.3. Painting road surface marking.
- 4. P/L bitumenous macadam for repair work.

Specification

As per CPWD Specification 2009 vol 1 to 11 with upto date correction slip.

WC Establishment Shall be met out of contingencies.

T. & P.

Shall be arranged by the contractor.

Land

Available.

. Rate

By contract after call of tender.

Method

Based on DSR-2012 with upto date correction slip.

Time

Two months.

Cost

Rs. 17,91,300/- i/c 5% contingencies.

ASSISTANT ENGINEER (P)
KARNAL CENTRAL DIVISION
CPWD, KARNAL

EXECUTIVE ENGINEER
KARNAL CENTRAL DIVISION
CPWD, KARNAL

Original Estimate

N/W Recarpelling of road from Apollo Canteen to NIT Gale via Mega Hostel and Hostel No. 7,8 at NIT, Kurukshetra.

		-	1	! 	İ	
SLNo	Description	Qty	Unit	Rate	Amount DS	
[1]	ROAD WORK					16
11.1	Providing and applying tack coat using hot straight run bitumen of grade VG - 10 including heating the bitumen, spraying the					
	bitumen with mechanically operated spray unit filled on		:			
1	bitumen boiler, cleaning and preparing the existing road					
- 1	surface as per specifications:		į			16.3
1.1.1	9 1111	3830.00	sqm	29.00	111070.00	16.30.2
1.2	4 cm thick bitumastic sheet with hot bitumen of approved quality using stone chippings (60% 12.5mm nominal size and			į		
3	40% 10mm nominal size) @ 2.60cum per 100 sqm and coarse;			[
1	sand at 2.60cum per 100 sqm of road surface and with					
d	bitumen @ 56 kg/cum. of stone chippings and at 128 kg/cum		!			
	of sand over a tack coat with hot straight run bitumen including					1
1	consolidation with road roller of 8 to 10 tonne etc. complete. (tack coat to be paid separately):					16.39
1.2.1						
	with solvent at the rate of 70 grams per kg of asphalt.	3200.00	sqm	346.85	1109920.00	16.39.1
()¦1.3	Painting road surface marking with adequate no. of coats to	•				
	give uniform finish with ready mixed road marking paint conforming to IS: 164, on bituminous surface in white/yellow					
	shade including cleaning the surface of all dirt, scales, oil,					
0	grease and foreign material etc. complete.	,				16.48
1.3.	New work (Two or more coals).	150.00	sqm	95.75	14363.00	16.48.1
1.4	Providing and laying bituminous macadam using crushed					
	stone aggregates of specified grading premixed with bituminous binder, transported to site by tippers, laid over a					
	 previously prepared surface with paver finisher equiped with 					
\bigcirc	electronic sensor to the required grade, level and alignmen	ti				
0	and rolling with smooth wheeled, vibratory and tandem roller					
	as per specifications to achieve the desired compaction and density, complete as per specifications and directions of	1				
0	Engineer-in-Charge.					16.5
1.4	.1 50 to 100 mm average compacted thickness with bitumen of					
0	grade VG-30 @3.50% (percentage by weight of total mix					
\odot	prepared in Batch Type Hot Mix Plant of 1.00-120 TP capacity.	48.00	cum	6374.25	305964.00	16.55
	Sub-Total	40.00	· Cuill	.0074.20	1541317.00	
0						
	Total				1541317.00	
O	Add Cost Index @ 5.37% (157-149 / 149 x 100)				82769.00 1624086.00	
0	Total Add Contingencies @5%				81204.00	
	Total				1705290.0	0
	Add Labour Cess @1%				17053.0	
(3)	Total				1722343.0 68894.0	
	Add VAT @4% Total	t T			1791237.0	
0	TOtal					-
	Say Rs. 17,91,300/-					
O				1		
0				i ()	Angineer	
	AECD)			Executive Karnal Cent		į
\circ	7 In (1)			CPWD,		

I , sem

Lms M-8h (19) m 75-64 = 560-0x ng-Ex (m-97-4 on-05x5) X1 In S OUCE Pops Aly some of dent my O marked of 16 3109.60 M -t-8-2-770 12 of the last all 19 debt 12 (5×30 w +26-10) ×3.60 2 03-8×6.02-4 0.05×82) ×1 1×1214 1×60 × 1-20.3×3-60 = - 1200 71207 20191411/1

Gall wing Mayor Hostal awar Hostal No Tal & as HIT Kurukshili

I morell - he carbedrup of north from Apolloa cartuen chamk to MIT

Burnesbash & Duplan.

GOVERNMENT OF INDIA

CENTRAL PUBLIC WORKS DEPARTMENT

State HARYANA

KARNAL CENTRA DIVISION

Branch

KARNAL

SUB-DIVISION KARNAL CENTRA

: Recarpetting of road from Apollo Canteen Chowk to Y shape road via Open Air

Theatre at NIT, Kurukshetra.

			1
Major Head .	Minor Head	Detailed Head	
************************************	THE THIRD WILL WAS THE TOTAL WAS AND ADDRESS OF THE THIRD WAS ADDRESS OF THE THE THE THE THE THE THE THE THE THE		J

This preliminary cum detailed estimate has been framed by Sh. Iqbal Siugh, Executive Engineer, Karnal Central Division, CPWD, Karnal for Rs. 4,73,000/- i/c 5% contingencies.

REPORT

History

This preliminary cum detailed estimate amounting to Rs. 4,73,000/- i/c 5% contingencies has been framed to cover up the probable cost of above mentioned work for accord of A/A & E/S of the competent authority. The requisition for the above said work has been received from client depth. vide letter No. CC/34 Dt. 19.1.2013.

Design

Following provision has been made (for civil work only) in the estimate:-

- 1. Providing and applying tack coat.
- 2. 4 cm thick bitumestic sheet.
- 3. Painting road surface marking.

Specification

As per CPWD Specification 2009 vol 1 to II with upto date correction slip.

WC Establishment Shall be met out of contingencies.

T. & P.

Shall be arranged by the contractor.

Land

Available.

Rate

By contract after call of tender.

Method

Based on DSR-2012 with upto date correction slip.

Time

Two months.

Cost.

Rs. 4,73,000/- i/c 5% contingencies.

ASSISTANT ENGINEER (P) KARNAL CENTRAL DIVISION CPWD, KARNAL

KARNAL CENTRAL DIVISION CPWD, KARNAL

Original Estimate

N/W Resarpetting of road from Apollo Canteen Chowk to Y shape road via Open Air Theatre at NIT, Kurukshetra.

بيار	TANDAMENTA AND AND AND AND AND AND AND AND AND AN	Albanic oral margin di mangan agus sabbinghi que se dibigar c'hannoù ga coma angus d'arabinan			**************************************	AmountID	
12	SLNo Description 1 ROAD WORK		Qty	Unit	Rate	AITIOUITU	16
4	1.1 Providing and applying tack coat using h	ot straight run bilumen	į				
) ()	 of grade VG - 10 including heating the bitumen with mechanically operated bitumen boiler, cleaning and prepar surface as per specifications; 	bitumen, spraying the spray unit fitted on					16.3
1	1.1.1 On bituminous surface @ 0.50 Kg / sqr	n	1070.00	sqm	29.00	31030.00	16.30.2
1	1.2 4 cm thick bitumastic sheet with hol quality using stone chippings (60% 12.	t bitumen of approved		,	1		
	40% 10mm nominal size) @ 2.60cum p			. ;			
\odot		road surface and with		!			
\bigcirc	of sand over a tack coat with hot straig	ht run bitumen including				į	
	consolidation with road roller of 8 to	10 tonne etc. complete.					16.39
	(tack coat to be paid separately): 1.2.1 With paving Asphalt grade VG - 10	heated and then mixed					
			1070.00	sqm	346.85	371130.00	16.39.1
	1.3 Painting road surface marking with a	, .					
	give uniform finish with ready mix						
	conforming to IS: 164, on bituminous shade including cleaning the surface						
(1)	grease and foreign material etc. comp						16.48
\bigcirc			50.00	sqin	95.75	4788.00	16.48.1
	Sub-Total					406948.00	
0	• Total					406948.00	
\bigcirc	Add Cost Index @ 5.37% (157-149 / 1	149 x 100)				21853.00	
	Total			:		428801.00 21440.00	
\odot	Add Contingencies @5% 'Total					450241.00	ada a a a a a a a a a a a a a a a a a a
0			i			4502.00	
	Total			1		454743.00	
\odot						18190.00 472933.00	
0	Total				İ	472000.00	
	Say Rs. 4,73,0	000/-					
\bigcirc	Ody 138. 4,73,0	, u u i -				11.	
		1				4	
0	3	al al	>		Executive E arnal Centr		
0	_ '	AGCP	기	188	amai Centi CPWD,		
		and the second s					

 \bigcirc


		0
		O
		0
		③
•		O
		. 0
		. ③
HE-(1616A)	•	3
	*	
		0
		()
· ~ 7.		0
		/ 8 y · 9 /
	of sound is where work to	Well 200
A STATE OF THE STA		© ©
· com(-0/0/ -01 DON ~	De comes 1/6	1-68.91
The second secon	- Thell both murshe shark -	
for PLOI los.		0
-3 		. 0
= 19-5 × (M-6-+ M-0) × 2)		
18 08-205=06-8x (W.31+W-B8x3) X	1 whole y de malus of bell A	·
		7.08.27 ()
	- John group Laly.	ddd/s (T) C
	The state of the s	/ V
	wast site water sous boards.	
works of an mary no on 19 of the	may poor & Lange from	373 (6.1) (
Abid V V	12 - 12 kulou old 8 . 5 . 1 . 1 . (1) . (1)	allocations in
	A TANK	

0

0

 \odot

-	[2 취약하기 보기] 1 [1]		및 유행 (현실) 10 - 및 10 - (11)			



NATIONAL INSTITUTE OF TECHNOLOGY (INSTITUTION OF NATIONAL IMPORTANCE) KURUKSHETRA

No/CC/34

Dated: 19/1/17

То

The Executive Engineer (Civil) Karnal Central Division, CPWD, 448 Subash Colony, Karnal.

Subject: -

Submitting estimate for providing 40mm thick premix carpeting on various roads at NIT, Kurukshetra.

As the 10th Convocation of NIT, Kurukshetra is scheduled to be held on 09-04-2013 which will be presided over by His Excellency President of India. It has been decided by the Competent Authority of NIT, Kurukshetra that 40mm thick premix carpeting is to be laid including filling pot holes and leveling course, if required on various roads in the Institute urgently. In this context, you are requested, to submit the following estimates immediately:

- 1. From NIT Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT Chowk.
- Main approach road to Guest House and around Guest House roads.
- 3. Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7, 8.
- 4. Apollo Canteen Chowk to Y shape road via Open Air Theatre.

The work of widening of road from Kirmich Road Gate to Hostel No. 4 Chowk has already been allotted to you and execution of the same be expedited.

An early action is requested please.

CC:

S.S. to Director for kind information of the Hon'ble Director please. 1.

Executive Engineer, Construction Cell, NITK 2. 3.

Asstt. Engineer (Civil), NITK Wanting

Prof. 1/c (Esc) for Information. 1/13

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA -136 119

No. CC/CPWD/57 1921

Dated: 15.02.2013

Dean (Estate)

The Executive Engineer (Civil) Central Public Works Department Karnal Central Division 448, Subhash Colony Karnal

Subject: -

Administrative approval & Expenditure sanction for Recarpetting on

various roads at NIT, Kurukshetra.

Reference:

MoU dated 20.12.2012 & approval of the Hon'ble Director on

dated, 15-02-2013.

Kindly refer to your letter no. 20(142)KKM/2013/223 dated 28.01.2013. The administrative approval and expenditure sanction is hereby conveyed for the execution of recarpetting on various roads with the estimated amount as under:

Sr. No.	Name of Work	Amount REC (Rs. In Lacs)
1	Recarpetting of roads from NIT, Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT, Chowk at NIT, Kurukshetra.	Rs. 24.88 (Rs. Twenty Four Lacs and Eighty Eight thousand only.
. 2	Recarpetting of road from main approach road to Guest House and around guest house Roads at NIT, Kurukshetra.	Rs. 15.44 (Rs. Fifteen Lacs and Fourty Four Thousand only)
3	Recarpetting of road from Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7, 8 at NIT, Kurukshetra.	Rs. 17.91 (Rs. Seventeen Lacs and Ninety One Thousand only)
4	Recarpetting of road from Apollo Canteen Chowk to Y shape road via open Air Theatre at NIT, Kurukshetra.	Rs. 4.73 (Rs. Four Lacs and Seventy Three Thousand only)

The above 4 Nos, works are of emergent nature and are to be completed before the visit of His excellency the President of India on 09.04.2013.

Copy to:

1. SS to Director for the kind information of the Hon'ble Director.

Chief Engineer (NZ-I), Chandigarh CPWD, Kendriya Sadan, Sector-9, CPWD, Chandigarh.

3. SE (Elect.) Chandigarh Central Electrical Circle, Kendriya Sadan, Sector-9-A, CPWD, Chandigarh.

4. SE (Civil) Chandigarh Central Circle, Kendriya Sadan, Sector-9-A, CPWD, Chandigarh.

5. Executive Engineer (Elect.), Central Public Works Department, Central Electrical Division, 22-A Indira Colony, Karnal-132021

6. Registrar

7. Prof. I/C (E & C)L

8. Prof. I/C (EM)レダ

9. DR (Acs) -Q(\$ 2-13

10. Executive Engineer, Construction Cell

11. A.E. (Civil) -

12. J.E. (Elect.) ريًا

13. J.E. (Civil)

6

Time Bound

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA -136 119

No. CC/CPWD/79

/1553 KUR

Dated: 08 03 2013

To

The Executive Engineer (Civil)
Central Public Works Department
Karnal Central Division
448, Subhash Colony
Karnal

Subject: -

Widening of the road in front of Guest House along with the provision of

kerbs from main road to Health Centre at NIT, Kurukshetra.

Reference:

This office letter No. CC/CPWD/57/921 dated 15.02.2013.

In continuation of this office letter quoted under reference, the competent authority of the Institute has approved widening the road in front of Guest House along with the provision of ker, bs from main road to Health Centre. It is, therefore, conveyed to you that this work be also included with the work of providing 40mm thick premix carpeting on the various roads at NIT, Kurukshetra as already allotted to your department.

The above work is of emergent nature and is to be completed before the visit of His Excellency the President of India on 09.04.2013.

Dean (Estate

Copy to:

()

1 SS to Director for the kind information of the Hon'ble Director.

ments from the former of

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA

No. CC/CPWD/100 | 2037

Dated: 28/03/13

To

The Executive Engineer (Civil) Central Public Works Department Karnal Central Division 448, Subhash Colony Karnal

Subject: - Providing & laying Chequered tiles under the porch of Guest House at NIT, Kurukshetra.

During the visit of Guest House with Dean (P&D)/Acting Director has desired that the providing & laying the chequered tiles are required under the porch of Guest House as already provided in the porch of Newly Administrative Building. The above said work be completed before the 10th Annual Convocation of NIT, Kurukshetra which is scheduled to be held on 09-04-2013.

So, you are therefore, requested that the work of providing & laying the chequered tiles under the porch of Guest House at NIT, Kurukshetra be completed at the earliest.

It is also requested that the progress of work of re-carpeting be expedited.

Dean (Estate)

Copy to:

()

()

()

 \bigcirc

()

()

 \odot

0

SS to Director for the kind information of the Hon'ble Director.

approval & Expenditure sanction for Providing 40mm thick premix carpeting on the various roads at NIT, Kurukshetra.

The Golden Jubilee Convocation (10th Annual Convocation) of NIT. Kurukshetra is scheduled to be held on 09.04.2013 which will be presided over by His Excellency, the President of India.

In this regard, it is mentioned here that an Administrative approval for Rs. 62,96,600/- lacs was conveyed to Executive Engineer, CPWD, Karnal vide this office letter No. CC/CPWD/57/921 dated 15 02 2013 being an emergent work.

The Executive Engineer, Karnal Central Division, CPWD, Karnal has requested in his letter No. 54(NIT), KCD/2012/456 dated 19.02,2013 to deposit the full amount of A/A & E/S being a small and urgent nature of work for which tender is in process. They have requested to release Rs. 62,96,600/- (Rupees Sixty two lacs ninety six thousand six hundred only).

It is pertinent to mention here that as per clause No. 4(a) & 4(b) of MoU, the client shall deposit funds in installments, in the first instance 33% of the sanctioned amount shall be deposited by the Client with the Executive Engineer. Karnal Central Division, CPWD, Karnal along with sanction as an advance in two installments as under:

First installment of 16.5% shall be deposited by the client immediately after the accord of A/A & E/S of the work, thereafter tender shall be invited by the CPWD.

Next installment of 16.5% shall be deposited immediately after receipt of tenders by CPWD and thereafter the tender shall be accepted by CPWD. Thereafter the expenditure incurred shall be reimbursed in full through regular bills. The deposit with CPWD shall not fall below 10% of the estimated cost at any point of time during execution of the work. This portion of deposits shall be retained for adjustment against the last portion of the estimated expenditure but the Executive Engineer, CPWD, Karnal has demanded full amount of work as detailed given below being a emergent & urgent nature of work.

Sr.	Name of work	Estimated
No.		amount
1	Recarpetting of roads from NIT, Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT, Chowk at NIT, Kurukshetra.	24,88,200/
2	Recarpetting of road from main approach road to Guest House and around Guest House Roads at NIT, Kurukshetra.	15,44,100/-
3.	Recarpetting of road from Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7, 8 at NIT, Kurukshetra.	17,91,300/-
4.	Recarpetting of road from Apollo Canteen Chowk to Y shape road via pen Air Theatre at NIT, Kurukshetra.	4,73,000/-
	Total	62,96,600/-

For this matter, powers and functions of the Building & Works Committee as per NIT STATUTES under clause 13(2) is reproduced as under:

"if in the opinion of the Chairman of the Building and Works Committee, any emergency has arisen which requires immediate action to be taken, he shall take such action and report the same to the Building and Works Committee and the Board at their next meeting".

In view of the above, if agreed, the Hon'ble Director and Chairman Building & Works Committee may accord the necessary approval to transfer the funds of Rs. 62,96,600/- (Rupees Sixty two lacs ninety six thousand six hundred only) for providing 40mm thick premix carpeting on the various roads at NIT, Kurukshetra so that the work may be executed by CPWD and completed before the visit of his Excellency the President of India.

Submitted for approval please.

Executive Engineer 3

Dean (Histate) Aproport of the file any send to Racquestrous.

D.R. (Accounts) Charles proport at A may please be approved.

Registrar The above proport at A may please be approved.

Provided the proportion of the proportion of the provided of the provid

NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA

No./CC/74

Dated: 05-03-2013.

Subject: -

Release of payment for providing 40mm thick premix carpeting on the various roads at NIT, Kurukshetra to be executed by CPWD, Karnal.

Please find enclosed herewith a copy of an approval of Hon'ble Director for release of Rs. 62,96,600 (Rupees Sixty two lacs ninety six thousand six hundred only) in favour of Executive Engineer, CPWD, Karnal Central Division, 448 Subash Colony, Karnal. The List of works to be executed by CPWD is as under:

Sr.	Name of work	Estimated
No.		amount
1	Recarpetting of roads from NIT, Gate (toward KUK Gate) to Apollo Canteen Chowk via NIT, Chowk at NIT,	24,88,200/-
	Kurukshetra.	
2	Recarpetting of road from main approach road to Guest House and around Guest House Roads at NIT, Kurukshetra.	15,44,100/-
3.	Recarpetting of road from Apollo Canteen to NIT Gate via Mega Hostel and Hostel No. 7, 8 at NIT, Kurukshetra.	17,91,300/-
4.	Recarpetting of road from Apollo Canteen Chowk to Y shape road via pen Air Theatre at NIT, Kurukshetra.	4,73,000/-
	Total	62,96,600/-

Please arrange to release a sum of Rs. 62,96,600 lacs (Rupees Sixty two lacs ninety six thousand six hundred only) by demand draft under intimation to Construction Cell for record.

DA As stated.

0

D.R. (Accounts) & 3 - 13

Dean (Estate)

Item No. 17.6 To consider & approve the Cost Estimate for provision of permanent & temporary Huts for security Guards at various locations in the Institute.

The Security Officer through Prof. I/C (Security) vide his letters No. Sec/01/191 dated 14.03.2012, No.Sec/02/236 dated 17.08.2012 and No. NITK/SECURITY dated 08.06.2013 has requested that huts for security guards be provided at various locations in NIT Campus. The matter was discussed in the High Power Committee meeting held on 28.02.2013 & 14-05-2013 and it was decided to construct 9 nos. permanent type huts with washroom facility and 6 nos. temporary huts. Accordingly, Executive Engineer, Construction Cell has prepared cost estimate for 9 nos. permanent type huts for an amount of Rs. 20,73,555/- and 6 nos. temporary huts for an amount of Rs. 9,09,186/-.

 (\cdot)

()

 \bigcirc

 \bigcirc

 \odot

 \odot

 \odot

 \odot

()

 \odot

 \mathbf{O}

The B&WC may consider & approve the cost estimate amounting to Rs. 20,73,555/- & Rs. 9,09,186/- for the above works.

SECURITY SECTION NATIONAL INSTITUTE OF TECHNOLOGY

(Institution of National Importance) Kurukshetra- 136119

No. Sec-/01/19/

Date: - 14-03-12

Sub:

Provision of Huts for Security Guards

The Security posts at different locations in NIT Campus are manned on 24 hours basis. The following points have been identified where huts/shads for Security Guards are required against the safeguard of cold, hot and rainy weather.

2.	At parking near Sports Complex	01 No.
(4) 2.	Behind MBA Block	01 No.
3.	Hostel No. 1 to 9	09 No. (01 in each Hostel)
A.	Barrier of Hostel No. 4	01 No.

It is requested that at these points, shads/huts with two chairs (Fixed) may please be provided at the earliest. Further, it is requested that the present huts at Girls hostel may be modified and their entry gate may be provided from outside of the hostel boundary. This has the concurrence of The Hon'ble Director.

Prof.-In-Charge (Security)

Security Officer

Chairman (E, C & EM)

0

SECURITY SECTION NATIONAL INSTITUTE OF TECHNOLOGY

(Institution of National Importance) Kurukshetra-136119

No. Sec-/01/ 236

Date: -17-08-12

Sub:

13

Provision of Huts for Security Guards

This is with the reference of our letter No. Sec/01/191 dated 14-03-12. (Copy attached)

In addition to the perivious mentioned posts the following points also have been identified for the secutiv posts.

- 1) Rear gate of Hostel No. 7 & 8
 - 2) Near Bijali Gate
 - 3) In domestic area near old NIT market and "D" type Qtrs.

4) At Tublewell No. 5 crossing.

Prof-in-charge (Security)

Sh. halit ytema

 \odot

()

 \odot

D.A. 11/6/13

MI.T. KURUKSHETRA						
TOPO	IDA:	DW	CVO	CoE	Ichan	\
TCV/		<u> Co</u> SW	160 164	ICD IPS	EDC	
CON	100 T	Troi:	IPRO IDS	LMO PIS	TPIC	پهنانانسطانيا پر درسون
	No. 1. IDPD IM ICW ICCN	No. (L.A.) No. (L.A.) No. (L.A.) No. (CW) CCW	No. (S. C. A. L. DPD LIAC LONG CO. CO. CO. CO. CO. CO. CO. CO. CO. CO.	No. (2 G 2 Date DAG CO Photos SW PC PRO CO Photos SW PC PRO CO Photos SW PC PRO CO PROCCIO PRO CO PRO CO PRO CO PRO CO PRO CO PRO CO PROCIO PRO CO PROCIO PRO CO PRO CO PROCIO PRO CO PROCIO PRO CO PROCIO PROCIO P	No (CA. CADate	No. (c) C G Date ST. C DPD (LAC DAY CVO COE C M CO Ph Ch Me CW (c) SW C PS EDC CCN (c) PCE PRO LMO L LA SO GO DS PIS PIC

SECURITY SECTION

NATIONAL INSTITUTE OF TECHNOLOGY

(Institution of National Importance)

Kurukshetra- 136119

No. NITK/SECURITY

To,

The chairman

(E,C &EM), NIT kurukshetra

Sub:

0

()

 \odot

Provision of Huts for Security Guard

The Security Posts at different Locations in NIT Campus are Manned on 24 hours basis. The following points have been earmarked where temporary huts/shads for security guards are required against the safeguard of cold, hot and rainy weather.

01.	Health Centre	01 No.
02.	Guest House	01 No.
03.	Kirmach Gate no. 02	01 No.
04.	Hostel no. 09	01 No.
05.	Faculty house parking	01 No.
06.	MBA Block	01 No.
07.	Dayal pur gate	01 No.
08.	CA Type Qtr, near shops	01 No.
09.	PWD Gate	01 No.
10.	Girls Hostel	01 No.

[extension of attach bathroom]

11. Swimming Pool

01 No.

12. Near BB Type qtr no 01, TIRAHA 01 No.

It is requested that at these points, shads/huts with †wo chairs may please be provided at the earliest. Further, It is requested that the present huts at Girls hostel required modification and extension of attach bathroom.

NIT , kurukshetra

Copy to:

 \bigcirc

 \bigcirc

 \bigcirc

0

0

 \odot

 \bigcirc

()

 \bigcirc

()

PA to Hon'ble Director for information please

Subject: Minutes of High Power Committee meeting held on 28.02.2013 & 14.05.2013 to discuss various issues relating the development/ construction works under Estate Section/Construction Cell at NIT, Kurukshetra.

The Meetings of High Power Committee were held on 28.02.2013 at 05:00pm & 14.05.2013 at 12:00 Noon to discuss the various issues relating the development/ construction works at NIT Kurukshetra under the Chairmanship of Prof. V.K. Arora, Dean (P&D). Minutes of meeting are placed in the file...

Submitted for approval please.

Registrar. The monreles of the above most ings are exclosed with file for Kind approval please.

CESM
05/02/1

 \bigcirc

 \bigcirc

 \bigcirc

(1)

0

()

()

()

 \bigcirc

0

09/6/13

Subject: Minutes of High Power Committee meeting held on 28.02.2013 to discuss various issues related to Estate Section.

A meeting of High Power Committee was held on 28.02.2013 at 05:00PM to discuss the various issues related to various development works. Following were present:

1.	Dean (P & D)	Chairman
2.	Dean (FW)	Member
3.	Dean (Estate)	Member
4.	Prof. I/C (S&C)	Special Invitee
5.	Prof. I/C (E&C)	Member
6.	Prof. I/C (EM)	Member
7.	Executive Engineer	Member Convener
8.	Asstt. Engineer (Civil)	Special Invitee
9.	J.E. (C)	Special Invitee
10.	J.E. (E)	Special Invitee

20

Following issues were discussed and resolved as under:

- 1. Fixing the priority of works for the financial year 2013-14.

 In the 16th B&WC meeting held on 19.11.2012, 15 Nos. works were placed in the meeting. High Power Committee during its meeting fixed the priorities of 8 Nos. works for execution during the financial year 2013-14. The list of works is as under:
- (i) Convocation Hall (3000 capacity) at NIT, Kurukshetra.
- (ii) Provision of Aviation Light & Lightening conductor in the Mega Boys Hostel (1000 capacity) at NIT, Kurukshetra.
- (iii) Underground static water tank of 1.5 lakh liter capacity for fire-fighting purpose in Mega Boys Hostel at NIT, Kurukshetra.
- (iv) Replacement of existing LT Panels with MCB's in the Institute at NIT, Kurukshetra.
- (v) Replacement of existing Electrical wirings in instructional building at NIT, Kurukshetra.
- (vi) Provision of DG power backup at various locations in the Institute covering instructional buildings and related facilities at NIT, Kurukshetra.
- (vii) Provision of DG power backup in boys & girls hostels at NIT, Kurukshetra.
- (viii) Provision of lifts for persons with disabilities (PwD) at various locations in the Institute.
- 2. Demands of Teachers Union regarding extra toilet, bathrooms and providing & fixing of tiles.

After detailed discussion, it was resolved that an extra toilet be provided in DB & DA type houses with washbasin. Vitrified tiles be provided on the CC flooring, as the CC flooring has been damaged & is uneven. External/Internal plastering has been damaged due to weathering condition, so plaster be provided on the external/internal walls where ever necessary. Item be placed in the next B&WC meeting for approval.

3. Request from Librarian for property counter facility for students, the expansion of library building & air conditioning of library.

Request was discussed in detail and it was resolved by the committee that the library be made air conditioned. Item be placed in the next B&WC for approval after getting air conditioning estimate from Executive Engineer, CPWD, Karnal. However, the request of property compared empandion of library shall be tylen up is the next High some Committee much shifting of boundary wall of Director Residence. NIT. Kurukshetra.

- 4. Shifting of boundary wall of Director Residence, NIT, Kurukshetra. It was resolved that the boundary wall on the east side be shifted outside suitably as per site requirement.
- 5. Fire fighting in the Institute.

 It was resolved that estimate for fire fighting in the Instructional building, hostel (Boys & Girls) be taken from Executive Engineer, CPWD, Karnal and the item be placed in the next B&WC meeting.
- 6. Replacement of existing community dustbins with portable dustbin.
 The item was deferred.

7. Any other items:

(i) NS item for providing hollow section M.S. tube & fixing frames, brackets, gates etc. for covering open G.I, C.I. pipes for 20 Nos. Prof. & 20 Nos. Asstt. Prof. Multi storeyed staff housing at NIT, Kurukshetra was discussed. It was decided that NS rates submitted by the agency Apurvakriti Infrastructure Pvt. Ltd. be compared with market rates. Further, NS rates be recommended to the Hon'ble Director for approval.

(ii) Construction of additional floors for Computer Engineering Deptt. and provision of connecting corridor was discussed in the meeting & it was resolved that requirement of additional floor be taken from other

departments also for future expansion.

(iii) It was decided that the work of renovation of old building of Health Centre be also taken up.

(iv) Provision of Temporary/Permanent type huts for security guards were discussed & it was resolved that 15 Nos. temporary huts be provided and

item be placed in the next B&WC meeting for approval.

(v) The matter for allocation of space for ATM to the AXIS Bank in the old Bank site/Security office was discussed & it was resolved that security office be shifted in the reception room of Old Administrative Block and the room of security office be allocated for ATM.

(vi) The work of connectivity between the rest room of Director and Board Room

be also taken up.

Meeting ended with a vote of thanks to the Chair.

Executive Engineer A Asstt. Engineer (Civil

1 Vam'

Prof. I/C (E & C)

Dean (FW)

Latil Junes

J.É.(E)

Prof. I/C (EM

Dean (Estate)

Registoor

Prof. I/C (S & C

DWh.

Director

08/4/3

aiscuss various issues related to various development/construction works under Estate Section/construction cell

A meeting of High Power Committee was held on 14.05.2013 at 12:00 Noon to discuss the various issues related to development/construction works in NIT Kurukshetra.

Following were present.

Dean (P & D)	Chairman
Dean (FW)	Member
Dean (Estate)	Member
Prof. I/C (E&C)	Member
Prof. I/C (EM)	Member
Executive Engineer	Member Convener
Presidents Sports (Girls)	Special Invitee
Asstt. Engineer (Civil)	Special Invitee
J.E. (C)	Special Invitee
J.E. (E)	Special Invitee
	Dean (FW) Dean (Estate) Prof. I/C (E&C) Prof. I/C (EM) Executive Engineer Presidents Sports (Girls) Asstt. Engineer (Civil) J.E. (C)

Following issues were discussed and resolved as under:

1. 20 Nos. Prof. & 20 Nos. Asstt. Prof. Multi Storeyed staff Houses

- Following items including NS items were approved.
 - 1. MS tube covering for outside exposed CI pipes as per drawing submitted by the Architect.
 - 2. Provision of aluminum frame with SS wire-mesh.
 - 3. Provision of mono-block pumps of 25m head for lifting water from underground water tank to terrace water tank.
 - 4. Injection grouting for water proofing of underground water tank and RCC water tank on terrace.
 - 5. Provision of stainless steel pipe in cup board.
 - 6. PVC covering on MS handrail on staircases.
 - 7. Provision of frosted glass in bath room.
 - 8. Exterior emulsions paint/snowsum on boundary wall:
 - 9. Power supply of boundary lights, corridor lights, ground floor parking lights, staircase lights & lifts be connected to HT/LT line.
 - 10. Provision of looking glass in dressing room be made.
 - 11. The executing agency may be directed to submit their rates for NS items and after comparing with the market rates same may be got approved from the competent authority.
- b) Extension of time limit for completion of project.

M/S Apurvakriti Pvt. Ltd. Noida, vide their letter No. -AIPL-NIT/KKR-251 dated 22-04-2013 has requested to extend the time limit upto 30-06-2013, due to execution of following additional items of work which were decided from time to time.

- 1. Additional woodwork.
- 2. Additional underground water tank for firefighting arrangement & else.
- 3. Work of boundary wall as per site requirement.
- 4. Covering of CI drain pipes by MS tubes.
- 5. Aluminum frame with SS wire-mesh.

Additional time is required in execution of these additional items of work. Further, completion of work of installation of two lifts is August 2013 and some civil work needs to be done simultaneously during lift installation.

Keeping in view all the above, the High power committee recommends to extend the time limit for completion of work to 30.06.2013.

- There is need of replacement of glass in doors of dining hall at Ground Floor with pre-laminated decorative board in Mega Boys Hostel for safety purpose.

 The same was approved in the meeting.
- 3. Provision of water proofing treatment of existing terrace/Mud Pushka and concreting/repair of parapet coping and balconies is required in teaching & non-teaching houses. Also, to prevent dampness in houses, plastering of external walls is required. The committee recommends to execute these items of work.
- 4. The work of covering of graded seating arrangement in Open Air Theatre as approved in 16th B&WC meeting held on 19.11.2012, which is to be executed by CPWD be taken up on priority basis.
- 5. The work of resurfacing & widening of existing roads in residential

201

6. The matter of providing Temporary & Permanent Security Huts at various locations of the Institute was discussed. It was decided to construct 9 permanent huts with washroom facility and 6 temporary huts. Further, furniture, telephone, fan/light facility be provided to the security personnel.

7. It was decided that a peripheral road along the boundary wall of the institute be constructed for security and maintenance purpose. An agenda for the

same be taken to B&WC for approval.

It was decided to principally approve the proposal of bulk supply connection 8. in residences in the campus and street light similar to institutional area.

There is a need to revise House Allotment Rules for faculty and non-faculty 9. due to construction of 20 Nos. Prof. & 20 Nos. Asstt. Prof. Multi Storeyed staff Houses & restructuring of positions of non-teaching employees. Hon'ble Director be requested to constitute a committee for the purpose.

10. The committee decided that the parking sheds removed from Guest House be re-fixed in Health Centre and existing parking sheds be shifted suitably.

11. The committee discussed and approved paving of parking area of Health Centre by interlocking paver blocks.

12. There is a need of providing parking sheds for vehicles in the parking area of Golden Jubilee Administrative Building. The committee approved the same and decided to reserve parking lots for Deans & officers.

13. Swimming Pool constructed by CPWD is in the process of being taken over. Further, it shall be handed over to the sports section of the Institute after rectification of defects by CPWD. President Sports was requested to move the case of engagement of coach & life guards for functioning of the Swimming

14. It was decided to provide intercom telephone connection at all the residences of faculty & officers of the Institute.

Defect liability maintenance period of lifts in Golden Jubilee Administrative 15. Building has already expired & for the lifts in Mega Boys Hostel will expire on 31-08-2013. Periodical maintenance of lifts is essential for smooth operation of the lifts. Hence, it was decided to award annual maintenance contract to a Company/Agency for proper maintenance & operation of lifts.

16. It was also decided that construction of a small stretch of road to residences of Health Centre be executed through CPWD chargeable to construction of parking lots.

Provision of connectivity from Director Office to Board Room in Golden 17. Jubilee Administrative Building.

Meeting ending with the thanks to the Chair.

(A.L. Kamboj) Executive Engineer

(S.N. Kaushik) A. E. (Civil)

(Lalit Kumar) J.E. (C)

(Satinder Pal) J.E. (E)

(Ratna Dahiya) President Sports (Girls)

(on leave) P.C. Tiwari

President Sports (Boys)

(Ashwani Sharma) (Prof. I/C (EM)

(on teave) (Anil Dahiya) Prof. I/C(H&L)

(K.K.Singh)

Dean (Estate)

S^YK. Patidar Prof. i/C (S&C)


Prof. I/C (E&C)

Dean (P&D)

(V.K. Schgal)

Dean (FW)

Road



	Rough Cost Estimate For Construction of Se	ecurity Gua	ard Room (masonary) at NIT Kurul	kshetra
Sr. No.	Area	Unit	Plinth Area Rate (PWD B & R 2010)	Total
. 1	Plinth Area 3.20 x 4.50=14.40	Sq. mtr	8780 Per Sq. mtr	126432
2	10% P. H. Installations to the building cost			12643
3	5% P. H. Estate Services			6322
	For Approach Road			
4	3.23 x 5.00=16.15	Sq. mtr	900 (For Rigid)	14535
5	Electrical Installation Plinth Area 3.20x 4.50=14.40	Sq. mtr	400 Per Sq. mtr	5760
			Total	165692
	Add Escalation @ 35% to the total cost i.e. 165377			57992
				223684
	Add 3% Contingency			6711
	Total Cost for 1 No. Guard Room		Total Cost	230395
	Cost for 9nos. Guard Room (9 x 230395)		G. Total Cost	2073555

CLARD ROOM PLAN NI KKR

≷ > TOILET 1500×1200 GUARD ROOM 2740x2725 ≥ 0 SINK 650x450 CUP BOARD 475x450 PLATE FARM 600x2100

D 750x2100 D1 600x2100 V 450x450 W 2280x1200 W1 1420x1200 NOTE: All Dimensions are in MM

Rough Cost Estimate For Construction of Security Guard Room Portable with IVI.S. & G.I.

		Sheet at NIT							
1	Sr.			_		Rate			
١.	No.	HSR No.		Qty	Unit		C.P.	Total Rate	Amount
	1		Wrought iron and mild steel (using angles, flats, square bars, tees and channels) ladders grills, grating frames, window guard iron doors openable of fixed staircase of parapet or any other type of railing, gates and tree guards etc. including cost of screws and welding rods or bolts & nuts complete fixed in position. FR=1040.35	4	QtI	1040.35	325	4421.488	15475.21
	2	NS	M.S. Sheet	617	KG	70	0	70.000	43190.00
0	3	17.65 (a)	Providing and fixing medium density fibre board (MDF) interior grade in partitions including fixing to frames backing or studding with screws, complete.		Sqm	243.20	250	851.20	31494.40
	4	18.16	Providing and fixing G.I. sheet 0.80 mm thick garage / mumty doors, with 40mm x 40mm x 6mm angle iron frame with diagonal braces, 3mm thick gusset plates at the junctions, hooks at the top and 25mm dia, pulleys, & T-iron 50mm x 50mm x 6mm guides at bottom including locking arrangements with handles & pintles etc. complete.	4	Sqm	424.00	325		7208.00
0	5	18.30	Supplying and fixing glass panes including special metal sash putty o approved make						0.00
0		(p)	glass panes 4 mm thick upto 40 sq dm areas.FR=115.40	4.50	Sqm	115.40	325	490.45	2207.03
\odot		30.41(iv)	Providing and fixing in position best Indian make lavatory suites consisting of:	n				·	0.00
() ()			Lavotory in vitreous chinaware size as give below (to the approved of the Engineer-in charge) including china plug for tap hollowhere necessary.	n-				0.000	0.00
0			RS or CI brackets for building in to wall including painting.	s					0.00
0			32 mm CP brass waste with CP brass chair and rubber plug.	n					0.00
0			15 mm CP brass screw down pillar tap will jamnuts or couplings best design (approved by the Engineer-in-charge)						0.00
9			All fittings best indian makeand to the approved of the Engineer-in-charge.	ne					0.00
() ()			All brass work chromium plated ar complete in all respects including cutting and making good the walls floors as painting of fittings etc.	ng					0.00
\circ	-	•	White size 550mm x 400mm with one nipillar tap.	10.	Eac	do 407.00	250	1424.50	1424.50
၁ ၁	6	30.45	Providing and fixing in position best Indi		1 Eac	sh 92.00	250	322.00	322.00

F A.

O

0

 \odot



Lady horas 600)

level complete as required by the Engineer- in-charge Providing and fixing in position best Indian make paper holder fixed into wail with C.P providing and fixing in position best Indian make paper holder fixed into wail with C.P providing and fixing in position best Indian make paper holder fixed into wail with C.P providing and fixing in position best indian make paper holder fixed into wail with C.P providing and fixing in position best indian make soap dish fixed into wail with C.P providing and fixing in position best indian make soap dish fixed into wail with C.P providing and fixing in position best indian make soap dish fixed into wail with C.P providing and fixing in position best indian make load & half hooks fixed in to wail with C.P providing and fixing in position best indian make load & half hooks fixed in to wail with C.P providing & fixing in position form iid C.P providing & fixing in position form iid C.P providing & fixing in position form iid C.P providing & fixing in position best indian make load & half hooks fixed in to wail with C.P providing & fixing in position best indian providing & fixing in p			Providing and fixing in position 32mm dia.						
30.50 Providing and fixing in position best Indian make paper holder fixed into wall with C.P. brass brass screws complete in all respects including cutting & making good the walls etc.		30		1	Each	98.00	250	343.00	343.00
Providing and fixing in position best Indian make paper holder fixed into wall with C.P. bress sorew complete in all respects including cutting & making good the walls including cutting & making good the walls including cutting & making good the walls (C.P. bress) 1	!		Providing and fixing in position best Indian	1	Each	92.00	250	322.00	322.00
(a) C.P. brass Providing and fixing in position best indian make soap dish fixed into wall with C.P. brass screws complete in all respects including cutting 8 making good the walls etc. (b) Soap dish large (c) Providing and fixing in position best Indian make coat 8 hat hooks fixed in to wall with C.P. brass screws and rawl plugs etc. complete including cutting and making good the walls etc. (a) C.P. Brass (b) Soap dish large (c) Providing and fixing in position for wall with C.P. brass screws and rawl plugs etc. complete including cutting and making good the walls etc. (a) C.P. Brass (b) C.P. Brass (c) C.P. Brass (c) C.P. Brass screws and rawl plugs etc. complete including cutting and making good the walls etc. (c) C.P. Brass screws and rawl plugs etc. complete including cutting and making good the walls etc. (d) Two way (e) Bio Cocks (f) Two way (g) Bio Cocks (g) Two way (h)	. ;)	30.67	make paper holder fixed into wall with C.P brass screws complete in all respects including cutting & making good the walls						0.00
Providing and fixing in position best indian make soap dish fixed into wall with C.P brass screws complete in all respects including cutting & making good the wells etc. - (a) C.P. Brass C. C.P. Brass	()	(a)	C.P brass	1	Each	27.50	250	96.25	96.25
(a) C.P Brass Providing and fixing in position best Indian make coat & hat hooks fixed in to wall with complete including cutting and making good the walls etc. (a) C.P Brass (b) Two way (c) Bib Cocks (c) Bib Cocks (c) Bib Cocks (d) Troviding and fixing in position best Indian make C.P brass bib cooks of best quality (as required by Le Engineer in - Charge) (e) Bib Cocks (f) Bib Cocks (h) Broviding and fixing in position best Indian make C.P brass inlet connection 15mm with 375mm pipe & CP brass nuls. Providing and fixing HCI floor trap ISI marked of the self cleaning design with C.P brass hinged grating with frame with or without vent arm & including cement concrete IZ.4 under and around the floor trap where required up to floor level complete in all (a) With 75mm internal dia outlet (a) With 75mm internal dia outlet (b) Bib Cocks (c) Bib Cocks (d) Bib Cocks (e) Bib Cocks (e) Bib Cocks (f) Bib Cocks (h) Broviding and fixing in position best Indian marked of the self cleaning design with 0.0 250 350.00 350.00 350.00 (h) Broviding and fixing G.P pice Bib Cocks and threading inside the building cost of specials such as Tec, elbow, bends etc. and threading inside the building & Ground. 14 Sound with 15mm indernal dia outlet (a) With 75mm internal dia outlet (b) Bib Cocks (c) 25mm i/d (d) Bib Cocks (d) Bib Cock	0		make soap dish fixed into wall with C.P brass screws complete in all respects including cutting & making good the walls						
1 30.73 C.P. brass screws and rawl plugs etc. complete including cutting and making good the wells etc. 11 30.73 C.P. brass screws and rawl plugs etc. complete including cutting and making good the wells etc. 12 30.75 C.P. brass sorews and rawl plugs etc. 13 30.83 Free F	5	• (a)	C.P Brass				+-+		0.00
Providing and fixing in position best Indian make cost & hat hooks fixed in to wall with C.P. brass screws and rawl plugs etc.complete including cutting and making good the wells etc. 0.00			Soap dish large	1	Each	59.00	250	206.50	206.50
(a) C.P Brass)) ¹¹	30.73	make coat & hat hooks fixed in to wall with C.P brass screws and rawl plugs etc.complete including cutting and making					·	
(ii) Two way			C.P Brass				+		
12 30.75 brass bib cocks of best quality (as required by te Engineer - in - Charge) 0.00			Two way		Each	43	250	150.50	301.00
13 30.83	12	30.75	brass bib cocks of best quality (as required						0.00
13 30.83 Providing and fixing in position best Indian make C.P brass inlet connection 15mm with 375mm pipe & CP brass inlet connection 15mm with 375mm pipe & CP brass inlet connection 15mm with 375mm pipe & CP brass nuts.		(c)		1	Fach	100	250	350.00	350.00
Providing and fixning HCI floor trap ISI marked of the self cleaning design with C.P brass hinged grating with frame with or without vent arm & including cement concrete 1:2:4 under and around the floor trap where required up to floor level complete in all (a) With 75mm internal dia outlet	13		Providing and fixing in position best Indian make C.P brass inlet connection 15mm with						120.75
(a) With 75mm internal dia outlet 2 Fach 105 300 420.00 840.00	14	30.89	marked of the self cleaning design with C.P brass hinged grating with frame with or without vent arm & including cement concrete 1:2:4 under and around the floor trap where requird up to floor level complete						0.00
Providing, testing and fixing G,I pipe 'B' class medium duty including cost of specials such as Tee, elbow, bends etc. and threading inside the building & Ground.		(a)	With 75mm internal dia outlet		Fach	105	300	420.00	840.00
b.	15	1	Providing, testing and fixing G.I pipe 'B' class medium duty including cost of specials such as Tee, elbow, bends etc. and	3					0.00
b.	-	a.				150.00	-	150.00	750.00
Providing and fixing in position best Indian make (to the approval of Engineer-in-charge) Single trap symphonic European type white water closet suit consiting of:- Add Escalation 35 % Add Escalation 35 % Say 3800.00 3800.00 3800.00 3800.00 3800.00 Total Rs/ Total 14711 Add Contingencies 3% 4413 Grand Total 15153			20mm i/d	2	Mtr	200.00		200.00	400.00
type white water closet suit consiting of :- Add Escalation 35 % Say Total Rs/ Total Total Total Total Add Contingencies 3% Grand Total 15153	16		Providing and fixing in position best Indian make (to the approval of Engineer-in-	n 1- 1					125.00 3800.00
Add Escalation 35 % Say 38141 Total 14711 Add Contingencies 3% 4413 Grand Total 15153				-		<u>.</u>	-	Total Rs/	108975.6
Total 14711 Add Contingencies 3% 4413 Grand Total 15153			Add Eccelation 35 %						38141,47
Add Contingencies 3% 4413 Grand Total 15153			Add Escalation 50 %						147117.1
Grand Total 15153				+	-	Ad	d Contir		4413.51
				+					151530.6
Say Rs. 15153				1					151531.0

ELE.

N.E.CO)


1 1 hours in a



NOLLDES MAJA 00 0552 DUEZ 300.00 noitoes leete 1000057 MIN 1425.00 wobniw szelę w 60,009 00'005 steel section

SOFETHILLS

いるない



FRONT ELEVATION

ELEVATION LEFT SIDE

2







0 0 \circ \bigcirc \odot spinished house of the tod states of \bigcirc () **'** 0 \bigcirc 0 I was it bedrowned at your was bent as 0 white pure complete is \bigcirc oy red how wellow my \odot \odot Doon (Estate): Looned is to be the prom tempon of & () \bigcirc ()HoD, chen \bigcirc . And Leas sie school in Butchers. \bigcirc Far Lather worse on Labs. Because we would house the If is to the send the sequestion to cold of the : (strucuma) Al Hobd by the compotent authority I have shown in ay be in see while with the mont work of the from two de AAR feels that since it of a long pending requirement of the The matter was discussed with the mentions on a tiput 2013.

DEPARTMENT OF ELECTRICAL ENGINEERING NATIONAL INSTITUTE OF TECHNOLOGY KURUKSHETRA

No. EED/2012/ 2449

Dated: 1.8.2012

Subject:

Fixing of floor tiles in faculty rooms/Labs. of Electrical Engg. Deptt.

The condition of floor of the room No. room No.E-222, E-314 and all Labs. in Elect. Engg. Deptt. is very bad. It is very difficulty to clean it daily. You are requested to make arrangement to fix the tiles in the above room as early as possible.

of fortone to be commoved of some

HOĎ

5 A . 1

0

0

0

0

-77 -

() \odot \odot Director's Office. Oceived.on.... Time. MAY P. M. Y. OT, KURUKSHETRA. \odot \bigcirc () \bigcirc () \circ \odot О 0

 \odot

Subject:-Renovation work of Chemistry Deptt. Laboratories and Provision of tiles in some class rooms including Room No. E-222 (Audio Visual Aid Center) of Electrical Engineering Deptt., NIT, Kurukshetra.

PUC - 1

The PUC dated 22.05.2012 received from Chemistry Deptt. through HOD regarding the preparing of estimate of renovation work of laboratories & office rooms in Chemistry Deptt.

PUC - 2

The PUC dated 07.05.2012 received from Elect. Engg. Deptt. through HOD regarding the preparing of estimate of renovation work of E-222 (Audio Visual Aid Center), Class Rooms & Labs.

In view of above the rough cost estimate for providing & fixing of vitrified tiles of size 600 x 600mm for the subject cited above.

PUC – 1 for amounting to Rs.

3,45,000.00

PUC - 2 for amounting to Rs.

14,01,544.00

Total

17,46,544.00

It is therefore, requested that the Hon'ble Director may accord approval to put the above work before the Building & Works Committee in its ensuing meeting.

Submitted for approval please.

J.E.-II (C)

Estate Officer

Prof. I/C (E & C) 31|5/12

Chairman (E, C & EM)

Registrar The abone proposal may be placed as an agarda item in the next B & we meeting.

Submitted please Result oglosses.

Director

GA FIFIN RIEP

Rough cost estimate for providing and fixing of floor tiles in E-222, Class Rooms, Labs of Electrical Engineering Department, NIT, Kurukshetra.

(Ca.)	Sr. Io.	HSR Item No.	Description	Qty.	Unit	Rate	Amount
			Providing and fixing vitrified tiles of size 600 x 600mm of approved make in flooring laid in any pattern as specified over bases of 20mm thick cement coarse sand morter 1.3 and jointed with white cement slurry mixed with pigment oto match the shade to tiles. Note: Tile shall be of premium quality (first quality) of reputed manufacturer like NITCO, KAJA-RIA, SOMANI, ORIENT & JOHNSONS.	1516.33	Sqm.	924.30	1401544.00
					<u> </u>	Total	1401544.00

0

0

Jan 19/1/12

在 1900年 190

J.E(()

	ayghicost estimate for providing and fixing of floor tiles in Labs & office rooms in Chemistary .								
87. No.	HSR Item No.	Description	Qty.	Unit	Rate	Amount			
	14.89	Providing and fixing vitrified tiles of size 600 x 600mm of approved make in flooring laid in any pattern as specified over bases of 20mm thick cement coarse sand morter 1.3 and jointed with white cement slurry mixed with pigment oto match the shade to ti	57.49	Sqm.	924.30	53138.01			
2	14.91	Providing and fixing ceramic tiles/antiskid tiles of size 400 x 400mm or above size of approved make in flooring, laid laid in any pattern as specified over base of 20mm thick cement coarse sand morter 1.3 and jointed with white cement slurry mixed with pigment to match the shade of tiles.		Sqm.	624.00	·228109.44			
3	NS	Providing & fixing of resisting tiles from camicals, fire & clours on experiment slabs in Chemistry labs	80.07	Sqm.	800.00	64056.00			
					Total	345303.45			
		•			Say	345,000.00			

() ()

Pump J.K.C

-76-